

U. S. NAVAL MOBILE CONSTRUCTION BATTALION SIXTY-TWO  
Care of Fleet Post Office  
New York 09501

MGB-62:GPO:jrm  
5213  
Ser: 1369  
14 Sep 1967

From: Commanding Officer, U. S. Naval Mobile Construction Battalion SIXTY-TWO, FPO New York 09501  
To: Commander, Naval Construction Battalions, U. S. Pacific Fleet, FPO San Francisco 96610  
Subj: Operations Report for Period Ending 4 August 1967; submission of  
Ref: (a) COMCBPAC INST 5213.1C  
(b) COMCBPAC OPORD 24-66  
Encl: ✓(1) Administrative Summary  
✓(2) Equipment Status Report  
✓(3) Training Report  
✓(4) Labor Distribution Report  
✓(5) Construction Item Summary  
✓(6) Progress & Performance Chart  
✓(7) Fiscal Summary

1. In accordance with reference (a), MGB SIXTY-TWO's Operations Report for the period 24 July to 3 August 1967 is forwarded herewith.

2. Employment Status. In accordance with reference (b), U. S. Naval Mobile Construction Battalion SIXTY-TWO is deployed to Hue/Phu Bai. The primary mission of the Battalion is construction in support of the 30th Naval Construction Regiment. The following units are detached:

a. Seabee Team 6201: Deployed to CDC, Gulfport for training.

b. MCB SIXTY-TWO's Advance Party: Deployed to CDC, Gulfport to prepare homeport training program.

3. Unit Movements. MCB-62's Main Body departed Phu Bai for return to CDC Gulfport, with the first flight leaving 30 July.

4. Significant Events.

a. The completion of the Battalion's overseas deployment and departure to homeport for a period of training.

b. On 3 August, CDR. B.E. STULTZ, CEC, USN, Commanding Officer MCB-121 relieved CDR. W.J. RICHESON, CLC, USN, Commanding Officer MCB-62, as Commanding Officer of Camp Campbell.

c. On 30 July the Battalion was visited by CAPT. R.C. ENGRAM, CEC,  
USN, Commander 20 NCR.

5. Major Problems. None

6. Significant Events Planned. None

*W. J. Richardson*  
for W. J. RICHESON

Copy to:

NAVFACENGCOMD (CODE 50) (2)  
CINCPACFLT (1)  
COMSERVPAC (1)  
COMSERLANT (1)  
COMCBLANT (2)  
COM3ONCB (1)  
2ONCR (2)  
3ONCR (1)  
CO, CECEN, PORHUE (2)  
CO, NAVSCOLCONST (1)  
CO, NCIEL (1)  
Dir of NAVAL HISTORY (1)  
CG, FMFPAC (1)  
CG, III MAF (2)  
ALL NMCB's (1 each)  
CO NMCB One Hundred Twenty One  
CG, 3RD MARDIV (1)



# ADMINISTRATIVE SUMMARY

UNIT: NMCB SIXTY-TWO

ADMINISTRATIVE SUMMARY FOR 24 JULY to 3 AUGUST 1967.

## 1. Personnel summary as of 3 August 1967.

	ON BOARD AT DEPLOY- MENT SITE	ATTACHED BUT NOT AT DEPLOY- MENT SITE	TOTAL PERSONNEL ASSIGNED	CHANGES DURING PERIOD	
				RECEIPTS	TRANSFERS
E-9	0	1	1	0	0
E-8	4	1	5	0	0
E-7	26	12	38	0	0
E-6	58	11	69	0	2
E-5	104	31	135	0	2
E-4	270	9	279	0	2
Non-rated	252	4	256	0	2
Total	714	69	783	0	8
Officers	21	2	23	0	0

\*\*\*\*\*

## Breakdown of personnel attached but not at deployment site

	DETACHMENT/ DETAIL	SEABEE REAR TEAMS	REAR ECHELON	ADV/DEL PARTY	SCHOOLS	HOSP	BRIG	LEAVE
Officer	0	1	0	1	0	0	0	0
Enlisted	0	12	29	19	0	2	0	3

## 2. Reenlistments

- Separations eligible for reenlistment 0. Career 0. Non-career 0.
- Reenlistments 0. Career 0. Non-career 0.
- Not recommended for reenlistment 0. Career 0. Non-career 0.
- Personnel receiving separation/progress interviews 0.

## 3. Safety

### a. Monthly accident summary

	ON DUTY	OFF DUTY	MANDAYS LOST	DAMAGES
FIRST AID	1	0	N/A	N/A
LOST TIME	0	0	0	N/A
VEHICLE	0	0	0	0

### b. Stand-up safety meetings 0.

Safe driving lectures 20.

# EQUIPMENT STATUS REPORT

1. During this period there was no equipment report available because of departure to CONUS.

Enclosure (2)



## TRAINING REPORT

1. During this period there was no training report available because of departure to CONUS.

Enclosure (3)

# LABOR DISTRIBUTION REPORT

UNIT: NMCB 62

PERIOD ENDING 3 AUGUST 1967

WORK DAYS THIS PERIOD	10				
NMCB AVG ON BOARD PERSONNEL			MANDAYS		PERCENT TOTAL
AT EMPLOYMENT SITE	738	UNIT	OTHER	TOTAL	UNIT LABOR AVAILABLE
DIRECT LABOR					
TOTAL CI DIRECT LABOR					
TOTAL FILL-IN DIRECT					
TOTAL DIRECT LABOR		3026	0	3026	43%
INDIRECT LABOR					
X01 CONST EQUIP MAINT					
REPAIR AND RECORDS		529	0	529	
X02 OPERATIONS AND					
ENGINEERING		262	0	262	
X03 PROJECT SUPERVISION		224	0	224	
X04 PROJECT EXPEDITING					
(SHOP PLANNER)		45	0	45	
X05 LOCATION MOVING		7	0	7	
X06 PROJECT MATERIAL					
SUPPORT		151	0	151	
X07 TOOL & SPARE PARTS ISSUE		120	0	120	
X08 OTHER		16	0	16	
TOTAL INDIRECT LABOR		1354	0	1354	19%
MILITARY OPERATIONS AND READINESS					
MO1 MILITARY OPERATIONS					
MO2 MILITARY SECURITY		600	0	600	
MO3 EMBARKATION		216	0	216	
MO4 UNIT MOVEMENT		68	0	68	
MO5 MOBILITY PREPARATION		63	0	63	
MO6 CONTINGENCY MATERIAL					
READINESS		70	0	70	
MO7 MILITARY ADMINISTRATIVE					
FUNCTIONS					
MO8 MOBILITY & DEFENSE					
EXERCISE					
MO9 OTHER					
TOTAL MILITARY OPS AND READ		1017	0	1017	14%



	UNIT	MANDAYS OTHER	TOTAL	PERCENT TOTAL UNIT LABOR AVAILABLE
DISASTER RECOVERY OPERATIONS				
D01 DISASTERY RECOVERY OPS.				
D02 DISASTER RECOVERY EXERCISES				
TOTAL DISASTER RECOVERY OPS.				
TRAINING				
T01 TECHNICAL TRAINING	30		30	
T02 MILITARY TRAINING	10		10	
T03 DISASTER RECOVERY TRAINING				
T04 LEADERSHIP TRAINING				
T05 SAFETY TRAINING	20		20	
T06 TRAINING ADMIN.	10		10	
TOTAL TRAINING LABOR	60		60	1 %
TOTAL PRODUCTIVE LABOR	5326		5326	78%
OVERHEAD LABOR				
Y01 ADMIN. & PERSONNEL	223		223	
Y02 MEDICAL & DENTAL DEPTS	104		104	
Y03 SHIPS SERVICE & SPECIAL SERVICES	59		59	
Y04 SUPPLY & DISBURSING	147		147	
Y05 COMMISSARY	506		506	
Y06 CAMP UPKEEP & REPAIR	156		156	
Y07 SECURITY	125		125	
Y08 LEAVE & LIBERTY	126		126	
Y09 SICKCALL, DENTAL & HOSPITALIZATION	90		90	
Y10 PERSONAL AFFAIRS	19		19	
Y11 LOST TIME	29		29	
Y12 TAD NOT FOR UNIT	5		5	
Y13 OTHER	24		24	
TOTAL OVERHEAD LABOR	1613		1613	22%
TOTAL LABOR AVAILABLE	7070		7070	100%

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August 9 YEAR: 1967

G. I. NO. 6DSA44201

TITLE: FLSG/A COVERED STORAGE

CWE: \$50,000

BRIEF ITEM DESCRIPTION: Construct 4-40'x98'-2" Stran Steel bldgs. with concrete decks.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: 888139

NARRATIVE: Some door parts received, not sufficient to complete project. Most of the hardware is still missing.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	9 June				
2. Compl. Date	14 Jul 66	UNK			
3. Percent compl.			98%		
4. Direct MD					
a. Unit	664	1100	1070		
b. Other Mtl.		500	453		
c. Civ.		123	123		
5. Indirect MD			442		
6. Support costs MD					
7. Support costs (proj. funds)					
8. Equip. costs (OS&MN)			\$79.93		
9. Material in place			\$50,338.44		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB 62

PERIOD ENDING: 4 August

YEAR: 1967

C. I. NO: 6DSA45114

TITLE: FLSC/A OPEN STORAGE

OWE: \$15,000

BRIEF ITEM DESCRIPTION: Construct 15,000 SY open storage, laterite base, 6" of 4" minus rock, with bituminous treatment.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: 888143

NARRATIVE: Same 9000 SY remain.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	12 Sept				
2. Compl. Date		UNK			
3. Percent Compl.				40%	
4. Direct MD					
a. Unit	550	1200	372		
b. Other Mil.					
c. Civ.			141		
5. Indirect MD					
6. Support MD					
7. Support Costs (proj. funds)					
8. Equip. Costs (O&MN)			\$611.41		
9. Material in Place			\$6,000.00		

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C. I. NO. 6DSA85115

TITLE: FLSC/A ROADS

OWE:

BRIEF ITEM DESCRIPTION: Construct roads as required in FLSC/A area, laterite base with 6" of 4" minus rock.

LOCATION: MAP SERIES: E7014

GRID COORDINATES: PHB

NARRATIVE: No progress

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK	Feb 67			
2. Compl. Date		Aug 67			
3. Percent Compl.			5%		
4. Direct MD					
a. Unit		900	49		
b. Other Mil.					
c. Civ.					
5. Indirect MD			22		
6. Support MD					
7. Support Costs (proj. funds)			\$222.20		
8. Equip. Costs (O&MN)			\$416.40		
9. Material in Place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB 62

PERIOD ENDING: 4 August

YEAR: 1967

C. I. NO: 60SA87116

ROADS

TITLE: FLSC/A DRAINAGE

60SA87116

OWE:

BRIEF ITEM DESCRIPTION: Construct drainage facilities as required in FLSC/A area 6,000 meters of ditches & swales & 100 meters of culvert.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: PHB

NARRATIVE: No work performed this period.

NARRATIVE: No progress

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK				
2. Compl. Date					
3. Percent Compl.			45%		
4. Direct MD					
a. Unit	1050	850	450		
b. Other Mil.					
c. Civ.					
5. Indirect MD			175		
6. Support MD					
7. Support Costs (proj. funds)					
8. Equip. Costs (O&MN)					
9. Material in Place			\$95.83		

**MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY**

UNIT: MCB 62 PERIOD ENDING: 4 August YEAR: 1967

C. I. NO: 6DSA87227A TITLE: FLSC/A COMM CENTER FENCE

OWE: \$2500

BRIEF ITEM DESCRIPTION: Install 10' high chain link fence around two comm quonsets with one 8' opening with double 4' gates.

LOCATION: MAP SERIES: L7011 GRID COORDINATES: 8897143

NARRATIVE: Post holes were dug.

**PROGRESS DATA**

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	Mar	2 Aug			
2. Comp. Date	Mar	UNK			
3. Percent Compl.			10%	10%	
4. Direct MD					
a. Unit	25	13		13	
b. Other Mil.					
c. Civ.					
5. Indirect MD		6		6	
6. Support MD					
7. Support Costs (proj. funds)					
8. Equip. Costs (O&MN)					
9. Material in Place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB 62 PERIOD ENDING: 1 August YEAR: 1967

C. I. NO: 6DSA87222A TITLE: FLSG/A FENCING

OWE: \$28,000

BRIEF ITEM DESCRIPTION: Install fence & gates around FLSG/A area, Phu Bai, 7,000' of chain link fence.

LOCATION: MAP SERIES: L7011 GRID COORDINATES: PHB

NARRATIVE: Remaining 700' of chain link fencing received and installed. Project complete.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	May	June			
2. Compl. Date	May	Aug			
3. Percent Compl.			100%	5%	
4. Direct MD					
a. Unit	13	1000	472	34	
b. Other Mil.					
c. Civ.					
5. Indirect MD			273	15	
6. Support MD			40	40	
7. Support Costs (proj. funds)					
8. Equip. Costs (O&MN)			\$2033.46	\$1610.90	
9. Material in Place			\$24,134.93	\$3240.00	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB 62

PERIOD ENDING: 4 August

YEAR: 1967

C. I. NO: 6DSA87227A

TITLE: FLSC/A COMM CENTER FENCE

OWE: \$2500

BRIEF ITEM DESCRIPTION: Install 10' high chain link fence around two comm quonsets with one 8' opening with double 4' gates.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: 889743

NARRATIVE: Post holes were dug.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	Mar	2 Aug			
2. Comp. Date	Mar	UNK			
3. Percent Compl.			10%	10%	
4. Direct MD					
a. Unit		25	13	13	
b. Other Mil.					
c. Civ.					
5. Indirect MD			6	6	
6. Support MD					
7. Support Costs (proj. funds)					
8. Equip. Costs (O&M)					
9. Material in Place			0		



**MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY**

UNIT: MCB 62 PERIOD ENDING: 01 August YEAR: 1967

C. I. NO: 6DMA73005A TITLE: FLSC/A BAKERY

OWE: \$18,000

BRIEF ITEM DESCRIPTION: Construct bakery facility utilizing 4-20'x48' quonset huts and one 1192 bakery assembly.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: PHB

NARRATIVE: Building being designed. MTO not yet made.

**PROGRESS DATA**

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	Aug				
2. Compl. Date					
3. Percent Compl.					
4. Direct MD					
a. Unit	500				
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support Costs (proj. funds)					
8. Equip. Costs (O&M)					
9. Material in Place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB 62 PERIOD ENDING: 4 August YEAR: 1967

C. I. NO: 6DSA740030A TITLE: FLSG/A OFFICE QUONSETS

CWE: \$5800

BRIEF ITEM DESCRIPTION: Construct 2 each standard 20' x 14' 8" quonset huts with concrete decks.

LOCATION: MAP SERIES: L7011 GRID COORDINATES: PHB8

NARRATIVE: CO/XO hut complete, Truck Co. office complete. Project complete.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		June			
2. Comp. Date		July			
3. Percent compl.			100%	15%	
4. Direct MD			215	29	
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD			124	13	
6. Support MD			12		
7. Support Costs (proj. funds)					
8. Equip. Costs (O&MN)			\$729.80	\$29.80	
9. Material in Place			\$6082.25	\$1460.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB 62 PERIOD ENDING: 4 August YEAR: 1967

C. I. NO: 6DSG21829A TITLE: MISC. MAINT. FACILITIES

CWE: \$10,000

BRIEF ITEM DESCRIPTION: Construct one 40' x 100' RF Butler building for use as Truck Company shop.

LOCATION: MAP SERIES: L7011 GRID COORDINATES: PHB

NARRATIVE: Will be constructed by MCB 121.

PROGRESS DATA

REMARKS	THIS PERIOD	PROGRESS DATA			REMARKS
		ORIG EST	CURRENT EST	TOTAL TO DATE	
1. Start Date	July	UNK			
2. Compl. Date	Aug	UNK			
3. Percent Compl.					
4. Direct MD					
a. Unit	350				
b. Other Mil. -					
c. Civ.					
5. Indirect MD					
7. Support Costs (proj. funds)					
8. Equip. Costs (O&MN)	\$23.80				
9. Material in Place	\$140.00				

**MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY**

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DEA21001A TITLE: 3RD MARDIV, 4RF BLDGS. (SHOPS)

CWE: 048,000

BRIEF ITEM DESCRIPTION: Direct 2-40'x90' Butler bldgs. in 3rd MarDiv area for use as shops.

LOCATION: MAP S. RIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: 3 buildings complete, fourth building not started. Require parts to replace those used on building destroyed by mortars. MCB-121 will erect this building.

**PROGRESS DATA**

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		3 Feb			
2. Compl. Date	Apr	Aug			
3. Percent compl.			80%		
4. Direct MD					
a. Unit	1280	1280	935		
b. Other Mil.					
c. Civ.					
5. Indirect MD			456		
6. Support MD			414		
7. Support costs (proj. funds)			185.00		
8. Equip. costs (O&M)			1414.24		
9. Material in Place			33,521.70		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DDA21002A TITLE: 3RD MARDIV 4RF BUILDINGS

CWE: \$48,000

BRIEF ITEM DESCRIPTION: Erect 4-40'x96' rigid frame buildings for use as shops.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: 3 buildings complete, 4th building foundation in place.

PROGRESS DATA

REMARKS	THIS PERIOD	TOTAL TO DATE	CURRENT EST	ORIG DATE
1. Start Date		17 Jan		
2. Compl. Date	Apr	Aug		
3. Percent compl.		80%		
4. Direct MD				
a. Unit	1280	1400	1282	
b. Other Mil.				
c. Civ.				
5. Indirect MD		766		
6. Support MD		325		
7. Support costs (proj. funds)		\$271.00		
8. Equip. costs (O&M)		\$6295.32		
9. Material in Place		\$39783.60		

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6AFA44204A TITLE: 3RD MARDIV 18 RT BUILDINGS

CWE: \$180,000

BRIEF ITEM DESCRIPTION: Construct 18 40'x96' Butler buildings for 3rd Mardiv and use as warehouses.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: 15 buildings complete, 1 building erection complete, slabs complete, 2 buildings footings placed.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		18 June			
2. Compl Date	July	Aug			
3. Percent compl.			94%	4%	
4. Direct MD					
a. Unit		5760	4159	200	
b. Other Mil					
c. Civ					
5. Indirect MD			2091	88	
6. Support MD			2174	60	
7. Support costs (proj funds)			\$695.00	\$125.00	
8. Equip costs (O&M)			\$13476.62	\$3818.10	
9. Material in Place			\$11,917.16	\$35,000.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION UNIT SUMMARY

UNIT: MCB-62 : PERIOD ENDING: 4 August 1967

SECTION NO. 64009A : TITLE: WELLS, 3RD DIVISION

CWE: \$5800 : CWE: \$180,000

BRIEF ITEM DESCRIPTION: 2 wells for the 3RD DIVISION

LOCATION: MAP SERIES: L7014 : GRID COORDINATES: Phu Bai

NARRATIVE: Will drill remaining well upon completion of Dong Da Sog well.

PROGRESS DATA

REMARKS	THIS PERIOD	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date			May			1. Start Date
2. Compl. Date			Aug			2. Compl. Date
3. Percent compl.				50%		3. Percent compl.
4. Direct MD						4. Direct MD
a. Unit			300	206		a. Unit
b. Other Mils						b. Other Mils
c. Civ.						c. Civ.
5. Indirect MD				83		5. Indirect MD
6. Support MD						6. Support MD
7. Support costs (proj. funds)				\$65.00		7. Support costs (proj. funds)
8. Equip. costs (OS&M)				\$890.00		8. Equip. costs (OS&M)
9. Material in Place				\$2860.00		9. Material in Place

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C.I. NO. 6DLA74001

TITLE: R & R CANTONMENT, PHU BAI

CWE:

BRIEF ITEM DESCRIPTION: Construct 23-16'x32' strongbacks, one 16'x32' shower, one 8 hole latrine, one 10'x10' slab.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: 30NCR directed hold on project.

PROGRESS DATA

REMARKS	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		Unk			
2. Compl. Date		UNK			
3. Percent compl.					
4. Direct MD					
a. Unit		360			
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in Place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C.I. NO. MCB 62-149E

TITLE: FINAL GRADING FOR 1st, 2nd, 3rd, & 4th MARINE CANTONMENTS

CWE:

BRIEF ITEM DESCRIPTION: Final grade all area within the 1st, 2nd, 3rd, 4th Marine Cantonments. Fill erosion & correct necessary drainage areas.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Continued hauling fill between 1st and 2nd Cantonments. Assembled culvert for cantonment, areas constructed concrete headwalls on some of the culvert previously placed.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		UNK			
2. Compl. Date		Aug			
3. Percent compl.			75%	5%	
4. Direct MD	500	2000	1645	57	
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD			807	25	
6. Support MD			279	279	
7. Support costs (proj. funds)			\$159.00	\$28.00	
8. Equip. costs (O&M)			\$8033.73	\$2211.65	
9. Material in Place			\$3003.90	\$240.00	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C. I. NO. 6ADA21411A

TITLE: 3RD MARDIV 4 RF BUILDINGS (SHOPS)

CNE: \$48,000

BRIEF ITEM DESCRIPTION: Construct 4-40'x95' Butler Bldgs for 3rd MarDiv for use as shops. Austere lighting & partitioning & benches authorized.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Fourth of four buildings completed. Project complete.

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		21 May			
2. Compl. Date		Aug			
3. Percent compl.			100%	10%	
4. Direct MD					
a. Unit		1300	973	95	
b. Other Mil					
c. Civ.					
5. Indirect MD			489	42	
6. Support MD			651	60	
7. Support costs			\$210.00		
8. Equip. costs			\$4129.19	\$1846.75	
9. Material in place			\$43,870.72	\$15000.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C. I. NO. MCB 62-221E

TITLE: MAG 16 3 SATS HANGARS

CWE: \$14,000

BRIEF ITEM DESCRIPTION: Erect two hangars and move one hangar for MAG 16

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Two hangars complete, third hangar completed as far as possible. Some panels missing. T-17 membrane used as flashing. Tarps draped over frame as substitute for missing panels.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO T DATE	THIS PERIOD	REMARKS
1. Start Date		Apr			
2. Compl. Date		July			
3. Percent Compl.			90%	20%	
4. Direct MD					
a. Unit	300	450	495	103	
b. Other Mil					
c. Civ					
5. Indirect MD			262	45	
6. Su port MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&M)			\$1280.45	\$809.90	
9. Material in place			\$10,550.00	\$4300.00	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August - YEAR: 1967

C.I. NO. 6DBXL1301A, 6LZZ000025 TITLE: VMO PARKING APRON, BMO T-17 MAT  
EXTENSION

CWE:

BRIEF ITEM DESCRIPTION: Fill, cut, grade & soil cement an area 500'x1350' for  
helo parking apron. Fill & grade & lay T-17 membrane & M8-A1 steel mat on an  
area 500' x 630'.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: 882152

NARRATIVE: Patching joints on the soil cement, VMO with concrete. On the  
T-17 extension, 90% of all ditches complete. Much patching of soil cement  
apron remains where apron failed at cold joints.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		8 Dec			
2. Compl. Date	1 May	June			
3. Percent compl.			98%		
4. Direct md	4500	5800	5847	142	
a. Unit					
b. Other Mil					
c. Civ.					
5. Indirect MD			4014	62	
6. Support MD					
7. Support costs (proj. funds)			\$1373.00		
8. Equip. costs (O&M)			\$66,601.09	\$747.60	
9. Material in place			\$629,610.30	\$1200.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB - 62 PERIOD ENDING: 4 August YEAR: 1967

C. I. NO. 7XXXX5229E TITLE: REHAB PHU BAI AIRFIELD

CNE: \$17,600

BRIEF ITEM DESCRIPTION: Seal coat surface treatment, runway & parking aprons.  
Replace failed portions of pavement.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Seal coat on runway, taxiways and parking aprons complete. The patching of holes in the runway remain to be done. Awaiting OICC determination of extent of patching to be done.

PROGRESS DATA

ITEM	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	May				
2. Compl. Date	June				
3. Percent compl.			50%		
4. Direct MD					
a. Unit	1150	1150	417		
b. Other Mil.					
c. Civ.					
5. Indirect MD			168		
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)			\$1984.12		
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. FSI 7-01 TITLE: HUE INTERROGATION CENTER

GWE: \$50,000

BRIEF ITEM DESCRIPTION: Construct 30Mx32M masonry building with center court yard for use by ARVN as an Interrogation Center.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: YD754241

NARRATIVE: Building substantially completed. All mechanical and electrical completed. Some plastering and finish work remains.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		10 Oct			
2. Compl. Date		July			
3. Percent compl.			95%	10%	
4. Direct MD					
A. Unit	3150	4000	5037	371	
b. Other Mil.					
c. Civ.					
5. Indirect MD			2617	163	
6. Support MD			1031	30	
7. Support costs (proj. funds)			\$221.00		
8. Equip. costs (O&MN)			\$14894.58	\$6149.90	
9. Material in Place			\$25,813.37	\$3200.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C.I. NO. FSI 30CP-A

TITLE: POWER POLE CASTING YARD

CWE:

BRIEF ITEM DESCRIPTION: Construct & operate a casting yard to produce 10 meter concrete power poles for FSI projects.

LOCATION: MAP SERIES: L7014

GRID COORDINATES:

NARRATIVE: Project includes forming & casting tapered, reinforced concrete poles. Initial casting of 47 with more to follow. No progress. Work not scheduled, very low priority.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	Feb	Apr			
2. Compl. Date		UNK			
3. Percent compl.					
4. Direct MD					
a. Unit		500			
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support MD					
8. Equip. costs (O&M)					
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C.I. NO. MCB 62-264E

TITLE: P A & E CONSTRUCTION ASSISTANCE

CWE: \$8000

BRIEF ITEM DESCRIPTION: Batch & deliver concrete for 4 each 40'x100' slabs and 1 each 60'x85' slab.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Waiting customer provided materials.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	June				
2. Compl. Date	June				
3. Percent compl.					
4. Direct MD					
a. Unit	60	60			
b. Other Mtl.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (C&M)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C.I. NO. 6DEA85102

TITLE: ROAD MAINTENANCE, PHU DAI

CWE:

BRIEF ITEM DESCRIPTION: Repair & maintain Phu Dai enclave roads & Route 1 from YD876148 to YD900129

LOCATION: MAP S. RIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Su Roads in 3rd MARDIV rocked. About 25% of the roads remain to be rocked. Dust preventitive applied to other combat base roads.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	21 Dec				
2. Compl. Date		July 67			
3. Percent Compl.			Con't	Con't	
4. Direct MD					
a. Unit	500	3160	2282	258	
b. Other Mil.					
c. Civ.					
5. Indirect MD			1137	114	
6. Support MD			1014	180	
7. Support costs (proj. funds)					
8. Equip. costs			\$10,782.58	4438.60	
9. Material in place			\$32,779.22	\$1300.00	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

CI NO. 7LYY00017D

TITLE: BRIDGE REPAIR

CWE: \$2900

BRIEF ITEM DESCRIPTION: Repair bridges as follows: Rt. 1 - YD 926103, YD 913117, RT 550 YD 727201 Rt 551 YD 788272

LOCATION: MAP SERIES: L7014 GRID COORDINATES:

NARRATIVE: 3 bridges this project complete. Waiting for material for 4th bridge. First 3 bridges were retreaded, 4th will be redecked.

REMARKS	ORIG EST	PROGRESS DATA		THIS PERIOD	REMARKS
		CURRENT EST	TOTAL DATE		
1. Start Date		June			
2. Compl. Date		Aug			
3. Percent Compl.			50%		
4. Direct MD					
a. Unit	250	250	89		
b. Other Mil.					
c. Civ.					
5. Indirect MD			53		
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&M)			\$356.00		
9. Material in place			\$775.70		

(2) Enclosures



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 8 August

YEAR 1967

C. I. NO: MCB-62-01

TITLE: SEABEE CANTONMENT

CWE:

BRIEF ITEM DESCRIPTION: Seabee camp improvement.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Louvering of huts continued.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	12 Dec				
2. Compl. Date		Con't			
3. Percent compl.			100%		
4. Direct MD					
a. Unit		4300	283	121	
b. Other Mil.					
c. Civ.					
5. Indirect MD			1874	53	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. Costs (O&M)					
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DSA45106 TITLE: SEABEE QUARRY

CWE:

BRIEF ITEM DESCRIPTION: Develop a rock quarry, install & operate a 75TPH rock crusher.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: 837154

NARRATIVE: Running 6" minus, contract provided rock and crushing down to 1½" for concrete & road repair.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	12 Dec				
2. Compl. Date		Con't			
3. Percent compl.					
4. Direct MD					
a. Unit	20,000		17,406	111	
b. Other Mil.					
c. Civ.					
5. Indirect MD			8367	49	
6. Support MD					
7. Support costs (proj. funds)			\$38,178.54		
8. Equip. costs (O&M)			\$45,824.77	\$4094.00	
9. Material in place			1,407.86		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DDA21004A TITLE: SEABED BATCH PLANT

C.W.E.

BRIEF ITEM DESCRIPTION: Maintain & operate a concrete batching plant in support of the 3rd Marine Division

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: New Ross Ports Plant set up in Camp. Aggregate bins constructed. Steel mat layed for cement storage. New plant not yet in operation.

PROGRESS DATA

REMARKS	THIS PERIOD	ORIG EST	TOTAL TO DATE	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		28 Jan					
2. Compl. Date				Cont			
3. Percent compl.							
4. Direct MD							
a. Unit			3000	2050		337	
b. Other Mil.							
c. Civ.							
5. Indirect MD					638	148	
6. Support MD							
7. Support costs (proj. funds)					\$176.04		
8. Equip. costs. (O&MN)					\$9062.90	\$3724.65	
9. Material in place							

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DTA72501A TITLE: 131ST AVIATION CANTONMENT, PHB

CWE: \$26,000

BRIEF ITEM DESCRIPTION: Erect 20-16'x32' S/B's with louvered sides, 1 std. 500 man galley, 6"x20'x100' concrete slab. Install lavatory in existing heads, louver sides of all existing strongbacks.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: 890146

NARRATIVE: Project completed except tying in electrical and water distribution systems to new galley equipment. This cannot be accomplished until MCB-3 completes distribution systems.

PROGRESS DATA

	THIS PERIOD	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date			6 Jan			
2. Compl. Date		Mar	July			
3. Percent compl.				98%	1%	
4. Direct MD						
a. Unit		1600	2600	2616	44	
b. Other Mil.						
c. Civ.						
5. Indirect MD				1992	17	
6. Support MD				476		
7. Support costs (proj. funds)				\$205.00		
8. Equip. costs				\$4431.84		
9. Material in place				\$34,211.07		



# MONTHLY OPERATIONS REPORT CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DSA81209 TITLE: POWER DISTRIBUTION SYSTEM

C.W.E. \$30,000

BRIEF ITEM DESCRIPTION: Provide a primary & secondary distribution system for the Phu Bai Combat Base.

LOCATION: MAP SM IES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Primary lines in place, secondary drops to 3rd MARDIV, FLSC/A and 3rd Med complete. Waiting for 1 - 37 1/2 KVA transformer so final transformers for second reefer bank can be installed. Project complete except for this final transformer bank at FLSC/A reefers.

## PROGRESS DATA

REMARKS	THIS PERIOD	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date			1 Feb			
2. Compl. Date			July			
3. Percent compl.				99%		
4. Direct MD						
a. Unit		2150	1500	1199	82	
b. Other Mil.						
c. Civ.						
5. Indirect MD				605	36	
6. Support MD						
7. Support costs (Proj. funds)						
8. Equip. costs (O&MN)				\$2378.15		
9. Material in place				*\$93,330.40		*excludes costs of two MUSE 750KW generators

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DCA84102A TITLE: WATER SUPPLY, PHU BAI

C.W.E. \$32,900

BRIEF ITEM DESCRIPTION: Develop water supply & purification system for Phu Bai enclave using Song Phu as source.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Water tower in FLSC/A almost complete. Some bolts still to be installed. 1000 Bbl. tank set in place on tower and connected to system. Lines flushed, system tested. Connection to galleys remain when water becomes potable.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	8 July				
2. Compl. date		July 67			
3. Percent compl.			98%	8%	
4. Direct MD					
a. Unit	2300	3600	3776	145	
b. Other Mil.					
c. Civ.					
5. Indirect MD			1865	64	
6. Support MD			160.00		
8. Equip. costs (O&M)			\$7481.20		
9. Material in place			\$60420.29	\$1610.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 7DVD13100 TITLE: DIAL CENTRAL OFFICE

CWE: \$20,000

CWE: \$20,000

BRIEF ITEM DESCRIPTION: Construct a 40'x60' wood frame bldg. with concrete deck for use as a dial central office.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: YD881141

NARRATIVE: Air conditioning unit installed. Waiting for thermostat & remainder of deck and ceiling tile to complete project.

PROGRESS DATA

REMARKS	THIS PERIOD	OT	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date				15 Feb	15 Feb		1. Start Date
2. Compl. Date		May		Aug			2. Compl. Date
3. Percent Compl.					90%		3. Percent Compl.
4. Direct MD							4. Direct MD
a. Unit			500	1400	1220		a. Unit
Other Mil.							b. Other Mil.
c. Civ.							c. Civ.
5. Indirect MD					604		5. Indirect MD
6. Support MD					595		6. Support MD
7. Support costs (proj funds)							7. Support costs (proj funds)
8. Equip. costs (@\$200)					\$3715.00		8. Equip. costs (@\$200)
9. Material in place					\$19,689.84		9. Material in place

(a) Enclosure

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August9

YEAR: 1967

C.I. NO. MCB 7-01

TITLE: DONG DA SOG

CME:

BRIEF ITEM DESCRIPTION: 2-16x32' S/B's, 1 - 16'x32' shower, 1- 8 hole latrine, water tower, drill one well.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: 870115

NARRATIVE: Drilled to 210'. Started installing casing and well caved in . Redrilling.

PROGRESS DATA

REMARKS	THIS PERIOD	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		UNK	July			
2. Compl. Date		May	July			
3. Percent compl.				60%	10%	
4. Direct MD						
a. Unit			162	119	12	
b. Other Mil.						
c. Civ.						
5. Indirect MD				43	5	
6. Support MD						
7. Support costs (proj funds)						
8. Equip. costs (O&MN)				271.45		
9. Material in place.						



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62

PERIOD ENDING: 4 August

YEAR: 1967

C.I. NO. 6DTA80103A

TITLE: 131ST AVIATION GENERATOR SHED

CNE: 33900

BRIEF ITEM DESCRIPTION: Design & construct generator shed & install 2-200 KW generators.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Building complete, generators in place. Waiting for electrical materials to complete job.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		June			
2. Compl. Date		July			
3. Percent compl.			90%		
4. Direct MD					
a. Unit	325	325	249		
b. Other Mil.					
c. Civ.					
5. Indirect MD			105		
6. Support MD			137		
7. Support costs (proj. funds)					
8. Equip. costs (O&M)			\$1357.80		
9. Material in Place			\$2034.10		

**MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY**

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6LZZ00050D TITLE: ROUTE 1 IMPROVEMENT

CWE \$257,000

BRIEF ITEM DESCRIPTION: Road repairs from Combat Base wouth check point to Hue City Ramp.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: YD 889131 to YD 775227

NARRATIVE: Seal coating route 1 from North Check point to Gia Le, completed. Scarifying, grading, shooting with RC800 & sand blotting Route 1 within the combat base, complete. Going back over original work north of check point to get smaller chuckholes.

**ATAD 2220005**

ITEM	PERIOD	PROGRESS DATA		TOTAL TO DATE	THIS PERIOD	REMARKS
		ORIG EST	CURRENT EST			
1. Start Date	May					
2. Compl. Date	July		Aug			
3. Percent compl.				50%	10%	
4. Direct MD				750	60	
a. Unit		480	1000			
b. Other Mil.						
c. Civ.						
5. Indirect MD				382	26	
6. Support MD				499	50	
7. Support costs (proj. funds)						
8. Equip. costs (O&MN)				\$3409.20		
9. Material in place				\$4920.00	\$720.00	



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DLA74014A TITLE: 3RD MARDIV NCO CLUB

CWE \$14,000

BRIEF ITEM DESCRIPTION: Construct for 3rd MARDIV an NCO club.

LOCATION: MAP SERIES: L7014

GRID COORDINATES: Phu Bai

NARRATIVE: Project will be constructed by MCB-121.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		Aug			
2. Compl. Date					
3. Percent Compl.					
4. Direct MD					
a. Unit	300				
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support Costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

MONTHLY OPERATIONS REPORT ON  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August 1967

C.I. NO. 7RGAB1204A TITLE: 3RD MARDIV UTILITIES & ELECTRICAL  
DISTRIBUTION SYSTEM

CWE: \$1000

BRIEF ITEM DESCRIPTION: Install 3 pole, 4 wire, 600 amp double throw  
switches at (1) 3rd Med, (1) 3rd MarDiv CP, & (1) 3rd MarDiv 2nd Canton ent.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Material on order.

REMARKS	PERIOD	PROGRESS DATA			TOTAL TO T DATE	THIS PERIOD	REMARKS
		ORIG EST	CURRENT EST				
1. Start Date	Aug						
2. Compl. Date	Aug						
3. Percent compl.							
4. Direct MD							
a. Unit		10					
b. Other Mil.							
c. Civ.							
5. Indirect MD							
6. Support MD							
7. Support costs (proj funds)							
8. Equip. costs (O&M)							
9. Material in place							



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 7RGA84205A TITLE: 3RD MARDIV CP WATER

CWE \$1500

BRIEF ITEM DESCRIPTION: Tie in 3rd MARDIV New CP to the existing Phu Bai water system.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Main line complete. Tie-in to shower will be accomplished after its construction.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	Aug				
2. Compl. Date					
3. Percent compl.			60%	60%	
4. Direct MD					
a. Unit	75		40	40	
b. Other Mil.					
c. Civ.					
5. Indirect MD			15	15	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place			\$1100	\$1100	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DLA74012A TITLE: 3RD MARDIV EM CLUB

CWE: \$74,000

BRIEF ITEM DESCRIPTION: Construct EM club for 3rd MarDiv

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Building site filled and graded.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	Aug				
2. Compl. Date					
3. Percent compl.			5%	5%	
4. Direct MD					
a. Unit	700		36	36	
b. Other Mil.					
c. Civ.					
5. Indirect MD			16	16	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&M)					
9. Material in place					



**MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY**

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. MCB 62-367 TITLE: AIRFOOD MSQ SITE

CWE: \$7000

BRIEF ITEM DESCRIPTION: Prepare 100'x100' pad for PSP. Erect 6 S/B's, 1 shower & 1 two hole latrine.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Pad prepared. Huts, shower and latrine completed. Armco revetment filled with laterite except for two sections to be fill at a later date.

**PROGRESS DATA**

REMARKS	THIS PERIOD	PROGRESS DATA		TOTAL TO DATE	THIS PERIOD	REMARKS
		ORIG EST	CURRENT EST			
1. Start Date		July	July			
2. Compl. Date		July	July			
3. Percent compl.				95%	95%	
4. Direct MD						
A. Unit		140	140	221	221	
b. Other Mil.						
c. Civ.						
5. Indirect MD				97	97	
6. Support MD						
7. Support costs (proj. funds)						
8. Equip. costs (O&MN)						
9. Material in place				\$5900.00	\$5900.00	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 7RGA72501A TITLE: 67S - 5TH CANTONMENT

CWE: \$89,300

BRIEF ITEM DESCRIPTION: Construct for 3rd MarDiv - 83 16'x32' huts, 10 - 16' x 32' showers, 2 - 8 hole latrines, secondary water system.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Cantonment area cleared and graded. Road being constructed to area from 2nd Cantonment.

PROGRESS DATA

	OR IG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	July	July			
2. Compl. Date	Oct	Oct			
3. Percent compl.					
4. Direct MD					
a. Unit	4500	4500	84	76	
b. Other Mil.					
c. Civ.					
5. Indirect MD			38	33	
6. Support MD					
7. Support costs (proj. funds)					
8. Equipment costs (O&M)					
9. Material in Place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 7RGA72503A TITLE: 67S - 1ST CANTONMENT

CWE: \$121,400

BRIEF ITEM DESCRIPTION: Construct for 3rd MARDIV - 138 - 16'x32' huts, 1-500 man galley mess hall, 9 -8hole latrines, & 6 - 16'x32' showers.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: 16 huts in the 3rd MarDiv Officers area complete. 6 more complete except for roofs and wiring. Area cleared for 3rd Med Btn huts.

PROGRESS DATA

	ORIG EST	TOT DATE	CURRENT EST	TOT DATE	THIS PERIOD	REMARKS
1. Start Date	July		July			
2. Compl. Date	Sep					
3. Percent compl.				13%	5%	
4. Direct MD						
a. Unit	1500		1500	488	313	
b. Other Mil.						
c. Civ.						
5. Indirect MD				248	138	
6. Support MD						
7. Support costs (proj. funds)						
8. Equip. costs (O&MN)				\$778.75	\$778.75	
9. Material in Place				\$10,930.95	\$9100.00	

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 6DKA85202A TITLE: 3RD MED BATTALION MUST UNITS

CWE: \$2500

BRIEF ITEM DESCRIPTION: Construct concrete slab as assigned drawing for hospital Must Unit. Make fuel berm & install tank.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: Phu Bai

NARRATIVE: Fuel berm completed. Tank installed. Project complete.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		July			
2. Compl. Date		July			
3. Percent compl.			100%	25%	
4. Direct MD					
a. Unit	200	200	190	23	
b. Other Mil.					
c. Civ.					
5. Indirect MD			110	10	
6. Support MD					
7. Support costs (proje. funds)					
8. Equip. costs (O&M)					
9. Material in place			\$2200.00		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT: MCB-62 PERIOD ENDING: 4 August YEAR: 1967

C.I. NO. 7RGA81206A TITLE: 3RD MARDIV SIREN

CWE: \$110.00

BRIEF ITEM DESCRIPTION: Mount electric siren on telephone pole and wire into FAB bunker.

LOCATION: MAP SERIES: L7014 GRID COORDINATES: YD885133

NARRATIVE: Siren installed. Project complete.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		28 July			
2. Compl. Date		29 July			
3. Percent compl.			100%		
4. Direct MD					
a. Unit	5		4		
b. Other Mil.					
c. Civ.					
5. Indirect MD			2		
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&M)					
9. Material in place			\$110.00		