

19

U. S. NAVAL MOBILE CONSTRUCTION BATTALION SIXTY-TWO  
Care of Fleet Post Office  
New York 09501

MCB-62:CEC:jrm  
5213  
Ser: 1  
1 January 1967

From: Commanding Officer, U. S. Naval Mobile Construction Battalion  
SIXTY -TWO, FPO New York 09501  
To: Commander, Naval Construction Battalions, U. S. Pacific Fleet,  
FPO San Francisco 96610  
Subj: Operations Report for Period Ending 25 December 1966; submission of  
Ref: (a) COMCBPAC INST 5213.1C  
(b) COMCBPAC OPORD 24-66  
Encl: (1) Administrative Summary  
(2) Equipment Status Report  
(3) Training Report  
(4) Labor Distribution Report  
(5) Construction Item Summary  
(6) Progress and Performance Chart  
(7) Progress Photographs - Black and White

1. In accordance with reference (a), MCB SIXTY-TWO's Operations Report for the period 12-25 December 1966 is forwarded herewith.

2. Employment Status. In accordance with reference (b) U. S. Naval Mobile Construction Battalion SIXTY-TWO is deployed to Hue/Phu Bai. The primary mission of the battalion is construction in support of the 30th Naval Construction Regiment. The following units are employed at other locations as follows:

- a. Detachments: None
- b. Details: None
- c. Seabee Teams: None
- d. EO/CM Teams: None
- e. Well Drilling Teams: None
- f. Advance/Delay Party: None

3. Unit Movements. MCB-62's main body departed Gulfport, with the first flight leaving 5 December 1966. The first flight arrived Phu Bai 8 December and the last flight arrived 16 December.

4. Significant Events.

a. The relief on-site Phu Bai of NMCB SEVEN by NMCB SIXTY-TWO.

b. During the period 12-25 December, NMCB SIXTY-TWO was visited by the following persons:

21 December - Captain A. R. MARSCHALL, CEC, USN, Commadore, 30th NCR and members of his staff for arrival conference.


23 December - RADM James W. KELLY, CHC, USN, Chief of Chaplains and Captain Edward A. SLATTERY, CHC, USN, Hd. Personnel Br. Chaplains Div.

5. Major Problems.

a. Rain and lack of rock has hindered accomplishment of many projects.

6. Significant Events Planned.

a. The completion of the VMO Parking Apron.

  
W. J. RICHESON

Copy to: (With enclosures except as indicated)

NAVFACENGCOMD (CODE 50) (2)

CINCPACFLT (1)

COMSERVPAC (1)


COMSERVLANT (1)

COMCBLANT (2)

COM3NCB (1)

2ONCR (2)

3ONCR (1)

CO CBCEN, PORHUE (2) 

CO NAVSCOLCONST (1)

CO NAVSCOL CEC OFF (1)

CO NCEL (1)

DIR OF CONST NORTHERN AREA (1)

DIR OF NAVAL HISTORY (1)

CG, FMFPAC (1)

CG, III MAF (2)

CO NMCB ONE (1) (less encl (8))

CO NMCB THREE (1) (less encl (8))

CO NMCB FOUR (1) (less encl (8))

CO NMCB FIVE (1) (less encl (8))

CO NMCB SIX	(1)	(less encl (8))
CO NMCB SEVEN	(1)	(less encl (8))
CO NMCB EIGHT	(1)	(less encl (8))
CO NMCB NINE	(1)	(less encl (8))
CO NMCB TEN	(1)	(less encl (8))
CO NMCB ELEVEN	(1)	(less encl (8))
CO NMCB FORTY	(1)	(less encl (8))
CO NMCB FIFTY-EIGHT	(1)	(less encl (8))
CO NMCB SEVENTY-ONE	(1)	(less encl (8))
CO NMCB SEVENTY-FOUR	(1)	(less encl (8))
CO NMCB ONE HUNDRED THIRTY-THREE	(1)	(less encl (8))

MONTHLY OPERATIONS REPORT  
Administrative Summary

UNIT NMCB SIXTY-TWO

ADMINISTRATIVE SUMMARY FOR 12-25 December 1966

1. Personnel Summary as of 25 December 1966

	<u>ON BOARD AT DEPLOY- MENT SITE</u>	<u>ATTACHED BUT NOT AT DEPLOY- MENT DITE</u>	<u>TOTAL PERSONNEL ASSIGNED</u>	<u>CHANGES DURING PERIOD RECEIPTS</u>	<u>TRANSFERS</u>
E-9	<u>0</u>	<u>1</u>	<u>1</u>	<u>0</u>	<u>0</u>
E-8	<u>5</u>	<u>0</u>	<u>5</u>	<u>0</u>	<u>0</u>
E-7	<u>25</u>	<u>5</u>	<u>30</u>	<u>0</u>	<u>0</u>
E-6	<u>54</u>	<u>6</u>	<u>60</u>	<u>0</u>	<u>0</u>
E-5	<u>99</u>	<u>17</u>	<u>116</u>	<u>0</u>	<u>0</u>
E-4	<u>237</u>	<u>5</u>	<u>242</u>	<u>0</u>	<u>1(Death)</u>
Nonrated	<u>353</u>	<u>1</u>	<u>354</u>	<u>0</u>	<u>0</u>
TOTALS	<u>773</u>	<u>34</u>	<u>808</u>	<u>0</u>	<u>1</u>
Officers	<u>23</u>	<u>1</u>	<u>24</u>	<u>0</u>	<u>1</u>

\* \* \* \* \*  
Breakdown of personnel attached but not at deployment site

	<u>DETACHMENT/ DETAIL</u>	<u>SEABEE TEAMS</u>	<u>REAR ECHELON</u>	<u>ADVANCE/ DELAY PARTY</u>	<u>SCHOOLS</u>	<u>HOSP</u>	<u>BRIG</u>	<u>LEAVE</u>
Officer	<u>0</u>	<u>0</u>	<u>1</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>
Enlisted	<u>0</u>	<u>0</u>	<u>34</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>

2. Reenlistments.

a. Separations eligible for reenlistment N/A.

Career NONE Non-Career NONE.

b. Reenlistments NONE.

Career NONE Non-Career NONE.

c. Not recommended for reenlistment NONE.

Career NONE Non-Career NONE.

d. Personnel receiving separation interviews NONE.

Enclosure (1)



3. Safety.

a. Monthly accident summary.

	<u>ON DUTY</u>	<u>OFF DUTY</u>	<u>MANDAYS LOST</u>	<u>\$DAMAGES</u>
FIRST AID	<u>5</u>	<u>1</u>	<u>N/A</u>	<u>N/A</u>
LOST TIME	<u>1</u>	<u>0</u>	<u>6,000</u>	<u>N/A</u>
VEHICLE	<u>3</u>	<u>0</u>	<u>N/A</u>	<u>Unavailable at this time</u>

b. Stand-up safety meetings 6.

4. Discipline.

Number of cases heard at Captain's Mast 3; awarded NJP 3;  
awarded court martial NONE.

5. Morale.

a. Overall command discipline and morale has been excellent during this reporting period. The men, if not anxious to deploy, were anticipating deployment with some excitement. Of the 16 air lifts required for main body deployment only one man missed his flight, but caught the next. After an average of 50 hours flying in KC 130s and though ankle deep in mud and somewhat soaked by the monsoon rains, the men have turned to on their jobs with enthusiasm.

b. Berthing provided by NMCB-62; condition good. The huts are something less than dry, but gradually the openings are being closed.

c. Messing provided by NMCB-62; condition excellent, with an outstanding Christmas dinner.

6. Medical/Dental.

a. Total patients treated at sick call 196.

b. Number hospitalized 0.

c. On sick list at end of period 0.

d. Dental patients treated 0.

e. Total dental procedures 0.

f. Number of new VD cases 0. Total number 2.

7. Chaplain Activities.

a. Number of services 5.

b. Average attendance 51.

8. Public Relations.

a. FHTNC releases 700.

b. Other news releases 0.

c. Newspaper issues published 1.

d. People-to-people and community relations activities:

1. Family-gram published and mailed 20 December 1966.

2. Gathered background on civic action program, feature story to be released soon.

Enclosure (1)

3. Completed Combined Federal Services Campaign just prior to deployment (previously unreported). \$386.- collected and passed to 20th Naval Construction Regiment coordinator.

9. Awards and promotions.

- a. EON3 Jessey Dellray LEFEVERE, USN, B70 12 94 will be recommended for the Purple Heart.
- b. EOCS David L. BALL, USNR, 345 36 63 was awarded the Armed Forces Reserve Medal for 10 years service.
- c. 2nd Good Conduct Award 01
- d. In accordance with the FIRST addendum to the U. S. Naval Examining Center Advancement Authorization Letter 3-66 of 10 October 1966 the following additional advancements were authorized:

<u>NUMBER</u>	<u>RATING ADVANCED TO</u>
1	SK2
1	BUL
1	DT3
2	EOH2

25 advancements to pay grade E-3 were also authorized as a result of local administered examination.

10. Civic Action.

- a. A total of 79 people were treated through village sick call at the Than Phu orphanage.
- b. Personal assistance was rendered to the orphanages of Than Phu and Phli Xuan through the frequent efforts of the Chaplain. In the village Than Phu, three scholarships were set up and athletic equipment was donated to the public school. Donations to the orphanage at Than Phu included mail from U.S.A. delivered to the nuns, 125 lbs. of food, 100 bars of soap, 5 lbs. of clothing, 46 Christmas toys, a radio, dish pans, blankets and water buckets. The Phli Xuan orphanage received a total of 5 truck loads of lumber (scrap and firewood) and 150 library books. The swings at this orphanage were repaired and Christmas cards made by the children were purchased by the men of the battalion.
- c. Public improvements were made in the village of Gia Le; debris was cleaned away from a damaged school and 330 sacks of cement were donated.
- d. English language instruction was given to a total of 4 adults (3 hours) at Than Phu orphanage.
- e. Contacts were made with the local village people at medcaps. Contacts were also made with the village chiefs of Than Phu and Phu Bai III.
- f. Generally the people were friendly and cooperative.

EQUIPMENT STATUS					UNIT MCB-62 REPORT FOR 12-25 DEC 66	
TYPE OF EQUIPMENT	NUMBER ASSIGNED	NUMBER BORROWED OR RENTED	TOTAL ON HAND	DURING REPORTING PERIOD		TOTAL NUMBER DEADLINED END OF PERIOD
				ADDED TO D/L	OFF D/L	
AUTOMOTIVE	P25A	138	0	138		15
	AUGMENT	10	0	10		2
CONSTRUCTION	P25A	106	0	106		20
	AUGMENT	34	0	34		13
MATERIAL HANDLING	SUPP FUNC COMP					
	P25A	7	0	7		1
	AUGMENT	1	0	1		0

TRAINING REPORT

UNIT: NMCB SIXTY-TWO

REPORT FOR 12-25 DECEMBER 1966

1. Training conducted NONE

2. Correspondence and Extension Courses

	<u>Enrolled</u>	<u>Completed</u>
a. Officer Courses	<u>0</u>	<u>1</u>
b. Enlisted Courses	<u>47</u>	<u>82</u>
c. USAFI	<u>3</u>	<u>0</u>
d. Other	<u>0</u>	<u>0</u>

3. Examinations Administered

a. USAFI/GED 3

b. Advancement in rate 25

E-3 25

E-6 0

E-9 0

E-4 0

E-7 0

E-5 0

E-8 0



MONTHLY OPERATIONS REPORT  
LABOR DISTRIBUTION REPORT

UNIT NMCB 62 PERIOD 19-25 DECEMBER 19 66

WORK DAYS THIS PERIOD <u>6½</u> NMCB AVG ON BOARD PERSONNEL AT EMPLOYMENT SITE <u>773</u>	MANDAYS			PERCENT TOTAL UNIT LABOR AVAILABLE
	UNIT	OTHER	TOTAL	
DIRECT LABOR				
TOTAL CI DIRECT LABOR	1362	0	1362	
TOTAL FILL-IN DIRECT	108	0	108	
TOTAL DIRECT LABOR	1470*	0	1470	28%
INDIRECT LABOR				
X01 CONST EQUIP MAINT REPAIR AND RECORDS	549	0	549	
X02 OPERATIONS AND ENGINEERING	181	0	181	
X03 PROJECT SUPERVISION	230	0	230	
X04 PROJECT EXPEDITING (SHOP PLANNING)	15	0	15	
X05 LOCATION MOVING	104	0	104	
X06 PROJECT MATERIAL SUPPORT	286	0	286	
X07 TOOL AND SPARE PARTS ISSUE	127	0	127	
X08 OTHER	72	0	72	
TOTAL INDIRECT LABOR	1564	0	1564	30%
MILITARY OPERATIONS AND READINESS				
M01 MILITARY OPERATIONS	0	0	0	
M02 MILITARY SECURITY	943	0	943	
M03 EMBARKATION	0	0	0	
M04 UNIT MOVEMENT	0	0	0	
M05 MOBILITY PREPARATION	0	0	0	
M06 CONTINGENCY MATERIAL READINESS	20	0	20	
M07 MILITARY ADMINISTRATIVE FUNCTIONS	3	0	3	
M08 MOBILITY AND DEFENSE EXERCISES	0	0	0	
M09 OTHER	14	0	14	
TOTAL MILITARY OPS AND READ	980	0	980	18%

\* In addition 764 MD were expended by NMCB 62 during period 12-18 DEC 66 and 20MD previous to 12 DEC for a total of 2254

Enclosure (4)

	MANDAYS			PERCENT TOTAL UNIT LABOR AVAILABLE
	UNIT	OTHER	TOTAL	
DISASTER RECOVERY OPERATION				
D01 DISASTER RECOVERY OPS.	-	-	0	
D02 DISASTER RECOVERY EXERCISES	-	-	0	
TOTAL DISASTER RECOVERY OPS.	-	-	0	0
TRAINING				
T01 TECHNICAL TRAINING	-	-	0	
T02 MILITARY TRAINING	-	-	0	
T03 DISASTER RECOVERY TRAINING	-	-	0	
T04 LEADERSHIP TRAINING	-	-	0	
T05 SAFETY TRAINING	1	0	1	
T06 TRAINING ADMIN.	33	0	33	
TOTAL TRAINING LABOR	34	0	34	.6%
TOTAL PRODUCTIVE LABOR	4048	0	4048	77%
OVERHEAD LABOR				
Y01 ADMIN & PERSONNEL	178	0	178	
Y02 MEDICAL AND DENTAL DEPT.	61	0	61	
Y03 SHIPS SERVICE & SPECIAL SERVICE	46	0	46	
Y04 SUPPLY & DISBURSING	79	0	79	
Y05 COMMISSARY	255	0	255	
Y06 CAMP UPKEEP & REPAIR	355	0	355	
Y07 SECURITY	129	0	129	
Y08 LEAVE & LIBERTY	2	0	2	
Y09 SICKCALL, DENTAL & HOSPITALIZATION	13	0	13	
Y10 PERSONAL AFFAIRS	38	0	38	
Y11 LOST TIME	39	0	39	
Y12 TAD NOT FOR UNIT	22	0	22	
Y13 OTHER	31	0	31	
TOTAL OVERHEAD LABOR	1248	0	1248	23%
TOTAL LABOR AVAILABLE	5296	0	5296	100%



**MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY**

UNIT **NMCB 62** PERIOD ENDING **25 December** YEAR **1966**

O. I. NO. **6DFI43201** TITLE **FLSU-2 Cold Storage, Phu Bai**

OWE: **\$93,000**

BRIEF ITEM DESCRIPTION: **Complete 4,000 CF refrigerated storage (D-32A type refrigerator structures)**

LOCATION: MAP SERIES: **L701** GRID COORDINATES: **888140**

NARRATIVE: **Awaiting delivery of corner supports & end panelling for last 4000 CF and shed roofing remains to be installed over this last portion.**

	PROGRESS DATA				REMARKS
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	
1. Start Date	20 Aug				
2. Compl. Date	UNK				
3. Percent compl.	80%				
4. Direct MD					
a. Unit		1375	1367	78	
b. Other Mil.				0	
c. Civ.				0	
5. Indirect MD			UNK	83	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place			8287,850		

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM QUANTITY

UNIT IMCB 62

PERIOD ENDING 25 December

YEAR 1966

O. I. NO. 6DSAM4201

TITLE FLSU Facility-Phu Bai, Cvr'd Stor.

OWE: \$50,000

BRIEF ITEM DESCRIPTION: Construct (4) 40"x98"x2" Stran-Steel Bldgs. with cement deck.

LOCATION: MAP SERIES:

1701

GRID COORDINATES: 880139

NARRATIVE: Track to hang doors-missing-on order, awaiting delivery

9 of 16 doors missing-ordered-awaiting delivery

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	9 June	9 June			
2. Compl. Date	14 July	UNK			
3. Percent compl.			99%		
4. Direct MD					
a. Unit	664	475	459	0	
b. Other Mat.		500	453	0	
c. Chg.	150	123	123	0	
5. Indirect MD			428	0	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&M)			79.93		
9. Material in place			50,000		

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA21403 TITLE FLSU Maintenance Shops

OWE: \$51,000

BRIEF ITEM DESCRIPTION: Construct 4 Pasco/Butler Bldgs, two of which are  
configured side by side

LOCATION: MAP SERIES: L701 GRID COORDINATES: 888139

NARRATIVE: Clean-up left & hook up into distribution system

	PROGRESS DATA				REMARKS
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	
1. Start Date	22 June	UNK			
2. Compl. Date	1 Aug				
3. Percent compl.			90%	0	
4. Direct MD	810	1600	1233	0	
a. Unit				0	
b. Other MIL				0	
c. Civ.	225			0	
5. Indirect MD				0	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DS 111204 TITLE FLSU-2 Cantonment

OWE: \$74,000

BRIEF ITEM DESCRIPTION: Construct 100-16'x32' strongbacks, (1) 500 man galley-mess hall, 6-8-hole latrines, 2 showers

LOCATION: MA SERIES: L701 GRID COORDINATES: 891112

NARRATIVE: Water distribution must be tied into main distribution system, which is not yet in. Power must be tied into not yet existing primary power system.

PROGRESS DATA

	ORG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	1 Aug	25 July			
2. Compl. Date	1 Sep	UNK			
3. Percent compl.			99%	0	
4. Direct MD					
a. Unit	3046	2850	2821	0	
b. Other MD				0	
c. Civ.				0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)					
8. Equip. costs (O&M/N)					
9. Material in place			\$73,200		

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA61011 TITLE FLSU Supply Office-3 Quonsets

OWE: \$9,000

BRIEF ITEM DESCRIPTION: Construct (3) 20'x48' tropicalized quonset huts

LOCATION: MAP SERIES: L701 GRID COORDINATES: 887139

NARRATIVE: Interior work completed - Some of interior wiring remaining to do.

	PROGRESS DATA				REMARKS
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	
1. Start Date	22 Sep	22 Sep			
2. Compl. Date	15 Oct	27 Dec			
3. Percent compl.			99%	12%	
4. Direct MD		360	315	42	
a. Unit					
b. Other Mil.		0	0	0	
c. Civ.		0	0	0	
5. Indirect MD			UNK	45	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure (5)

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA61012 TITLE FLSU Comm. -(1) Quonset

OWE: \$3,000

BRIEF ITEM DESCRIPTION: Construct (1) 20'x18' tropicalized hut

LOCATION: MAP SERIES: L701 GRID COORDINATES: 889143

NARRATIVE: All builder work completed- remaining wiring

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	20 Sep				
2. Compl. Date	15 Dec	27 Dec			
3. Percent compl.			99%		
4. Direct MD		190	190	4	
a. Unit					
b. Other Mil.		0	0	0	
c. Civ.		0	0	0	
5. Indirect MD				4	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&M)					
9. Material in place			\$3000		

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSAL3113

TITLE FLSU Comm.-A/C Quonset

OWE: \$6,000

BRIEF ITEM DESCRIPTION: Construct one 20'x48' quonset (for A/C)

LOCATION: MAP SERIES: L701

GRID COORDINATES: 889143

NARRATIVE: All Builder work completed- remaining--wiring

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	21 Sep				
2. Compl. Date	15 Oct	27 Dec			
3. Percent compl.			99%	13%	
4. Direct MD					
a. Unit	120	100	96	13	
b. Other Mat.	0	0	0	0	
c. Civ.	0	0	0	0	
5. Indirect MD				14	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place			\$6,000		

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA45114 TITLE FLSU-2 Open Storage, Phu Bai

OWE: \$15,000

BRIEF ITEM DESCRIPTION: Construct 10,000 SY open storage, laterite base, 6" of 4" minus rock w/bituminous treatment

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: 6000 SY Complete, Awaiting sufficient quantities of rock and dry weather.

PROGRESS DATA					
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	12 Sep				
2. Compl. Date		UNK			
3. Percent compl.			40%	0	
4. Direct MD	550	0	372	0	
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)			611.41	0	
9. Material in place			\$6,000	0	

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA85115 TITLE FLSU-2 Roads, Phu Bai

OWE:

BRIEF ITEM DESCRIPTION: Construct roads as required in FLSU-2 area. Laterite base with 6" of 4" minus rock with Bituminous treating

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting sufficient quantities of rock and dry weather.

	PROGRESS DATA				REMARKS
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	
1. Start Date	UNK				
2. Comp' Date	UNK				
3. Percent compl.			1%	0	
4. Direct MD					
a. Unit	220	900	12	0	
b. Other Mil.				0	
c. Civ.				0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)					
8. Equip. costs (OS/MN)			\$7.57		
9. Material in place					

Enclosure ( 5 )



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA87116

TITLE FLSU Drainage

OWE:

BRIEF ITEM DESCRIPTION: Construct drainage facilities as required in FLSU-2 area  
(6000 meters of ditches and swales and 100 meters of culvert placement)

LOCATION: MAP SERIES: L701

GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting dry weather

	PROGRESS DATA				REMARKS
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	
1. Start Date	UNK				
2. Compl. Date	UNK				
3. Percent compl.			45%		
4. Direct MD					
a. Unit	1050		450	0	
b. Other. Mil.				0	
c. Civ.				0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA45417

TITLE FLSU Dental (Optical) Clinic  
Phu Bai

OWE: \$3,000

BRIEF ITEM DESCRIPTION: Construct (1) 20'x48' AZC Quonset with concrete deck

LOCATION: MAP SERIES: L701

GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting arrival of quonset and sufficient rock for concrete slab.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		28 Dec			
2. Compl. Date		UNK			
3. Percent compl.					
4. Direct MD					
a. Unit	100	100	0	0	
b. Other Mil.				0	
c. Civ.				0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)				0	
8. Equip. costs (O&MN)			0	0	
9. Material in place			0	0	

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DDA44201 TITLE Erection of (5) RF Bldgs  
3rd Mar Div

OWE: \$60,000

BRIEF ITEM DESCRIPTION: Erection 5-40'x96' Butler buildings

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting arrival of buildings (ordered 13 December )

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date					
2. Compl. Date					
3. Percent compl.					
4. Direct MD		1600	0	0	
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DRA72306A TITLE Misc. Const., 3rd MarDiv Phu Bai

OWE: \$15,800

BRIEF ITEM DESCRIPTION: a. 1st 155 Gun Btt'y-one 16'x64' Galley, b. Prov. Artillery Bt'n.-one 20'x96' Galley w/20'x64' ct'r wing, c. 1st CI team-two 16'x32' strong backs w/metal roofs d. 1st MOB Comm GRU team-one 16'x32' strongback w/mr e. Mass-2 Det Charlie-one 16'x32' strongback w/mr  
LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: 4 Strongbacks prefabbed and transported to site. Erection began.  
Awaiting sufficient quantities of rock for galley slabs.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		23 Dec			
2. Compl. Date		UNK			
3. Percent compl.			10%	10%	
4. Direct MD					
a. Unit	575		32	32	
b. Other Mil.					
c. Civ.					
5. Indirect MD				34	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT	NMCB 62	PERIOD ENDING 25 December	YEAR 1966
O. I. NO.	6DRA72503	TITLE 3rd MarDiv Hdqrs. Bunker	
OWE: \$5,000			
BRIEF ITEM DESCRIPTION: Construct roof over 3rd Mar Div Hdqrs. Bunker, Phu Bai			
LOCATION: MAP SERIES:		GRID COORDINATES:	
NARRATIVE: Wooden Roof Trusses Prefabbed			

PROGRESS DATA					
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		24 Dec			
2. Compl. Date		27 Dec			
3. Percent compl.			50%	50%	
4. Direct MD					
a. Unit	40	40	23	23	
b. Other Mil.					
c. Civ.					
5. Indirect MD				25	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DQA72564 TITLE 3rd MarDiv Cantonment, 4th  
Increment, Phu Bai

OWE: \$90,000

BRIEF ITEM DESCRIPTION: Complete waste disposal system, complete electrical  
distribution system and complete galley

LOCATION: MAP SERIES: L751 GRID COORDINATES: 888135

NARRATIVE: Awaiting 2/0 wire for main secondary dist. ---sewer line must be  
relaid. Screen work remaining on galley. Doors on galley hung. Wooden pier  
blocks must be replaced. Washed out during rains.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	15 Sep	8 Aug			
2. Compl. Date		UNK			
3. Percent compl.			88%	3%	
4. Direct MD					
a. Unit	3600	3665	3266	102	
b. Other Mil.		0		0	
c. Civ.		0		0	
5. Indirect MD				109	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)				\$2500	
9. Material in place			\$80,000		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DQA72566

TITLE 3rd Mar Div, Cantonment, 5th  
Increment, Phu Bai

OWE: \$90,000

BRIEF ITEM DESCRIPTION: (122) 16'x32' strongbacks, (1) 500 man galley, (8) 8-hole latrines, (3) 16'x32' showers

LOCATION: MAP SERIES: L701 GRID COORDINATES: 888129

NARRATIVE: Ammo dump on site must be moved by customer. Huts are being prefabricated. Awaiting OICC approval of site plan.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	1 Oct	12 Dec			
2. Compl. Date	UNK				
3. Percent compl.			10%	6%	
4. Direct MD					
a. Unit	3600	3725	387	205	
b. Other Mil.				0	
c. Civ.				0	
5. Indirect MD				219	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place			0		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. NONE TITLE Install generators-3rd MARDIV

OWE:

BRIEF ITEM DESCRIPTION: Set up and connect to existing power lines in Hqdt's Bt'n.  
area 2-100 K W Generators

LOCATION: MAP SERIES: L701

GRID COORDINATES: Phu Bai

NARRATIVE: Fuel tower fabricated and set in place. Pipe fittings fabricated.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	22 Dec				
2. Compl. Date	UNK				
3. Percent compl.	UNK				
4. Direct MD	70		12	12	
a. Unit					
b. Other Mil.	0		0	0	
c. Civ.	0		0	0	
5. Indirect MD				13	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD-ENDING 25 December YEAR 1966

O. I. NO. 6DNA74001A TITLE Dental Clinic&Misc Bldg.s  
Phu Bai

OWE: \$15,000

BRIEF ITEM DESCRIPTION: Construct (5) quonsets in 3rd MAR DIV Hqtrs. area as follows: Dental Clinic-2, Photo Reproduction-2, Later designated Bldg.-1

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting arrival of quonsets and sufficient rock for concrete slab.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK				
2. Compl. Date	UNK				
3. Percent compl.			0		
4. Direct MD	750		0	0	
a. Unit			0		
b. Other. Mil.			0		
c. Civ.			0		
5. Indirect MD			0		
6. Support MD			0		
7. Support costs (proj. funds)			0		
8. Equip. costs (O&MN)			0		
9. Material in place			0		

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. MCB 7-04 TITLE 4th MARINE Post Office, Phu Bai

OWE: \$16,000

BRIEF ITEM DESCRIPTION: Construct (1) 40'x100' rigid frame butler bldg. for use  
as Post Office/PX

LOCATION: MAP SERIES: L701 GRID COORDINATES:

NARRATIVE: Awaiting customer review of projects.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	19 Sep				
2. Compl. Date		6 Jan			
3. Percent compl.					
4. Direct MD	180	350	208	0	
a. Unit				0	
b. Other. Mil.				0	
c. Civ.				0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)					
8. Equip. costs (O&AAN)					
9. Material in place			\$12,000		

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. FSI7-01 TITLE Hue Interrogation Center

OWE: \$50,000

BRIEF ITEM DESCRIPTION: Construct Hue Interrogation Center

LOCATION: MAP SERIES: L701 GRID COORDINATES: 754241

NARRATIVE: Major portion of fill hauled to site by NMCB-7. Project awaiting sufficient rock to place slab and for mechanical fittings.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	10 Oct	10 Oct			
2. Compl. Date	1 Apr 1967				
3. Percent compl.			5%	0	
4. Direct MD					
a. Unit	2025	3150	150	0	
b. Other Mil.					
c. Civ.					
5. Indirect MD			56	0	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (OS/MN)			1232.92		
9. Material in place					

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. MCB 62-01 TITLE CB Cantonment

OWE:

BRIEF ITEM DESCRIPTION: Maintenance of Camp

LOCATION: MAP SERIES: L701 GRID COORDINATES: 894138

NARRATIVE: Work performed includes additional living huts, shop rehab, project material yard lighting and fencing, assembly and installation of metal lockers some galley rehab.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	12 Dec				
2. Compl. Date	Continuing				
3. Percent compl.					
4. Direct MD					
a. Unit	3800	3800	515	515	
b. Other Mil.	0		0	0	
c. Civ.	0		0	0	
5. Indirect MD				551	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA45106

TITLE Quarry Operation

OWE:

BRIEF ITEM DESCRIPTION: Develop a rock quarry, install & operate 75 TPH rock crusher

LOCATION: MAP SERIES: L701

GRID COORDINATES: 837154

NARRATIVE: Permission obtained from District Hqds., ARVN to make test blast on possible new quarry site. If satisfactory, land acquisition procedures will begin. Crusher has been down due to generator failure. One of Camp Campbell's generators has been pulled and put on crusher. Now cribbing must be rebuilt.

PROGRESS DATA

	ORG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	12 Dec				
2. Compl. Date	Continuing				
3. Percent compl.					
4. Direct MD					
a. Unit	19,500	19,500	141	141	
b. Other Mil.	0	0			
c. Civ.	0	0			
5. Indirect MD				151	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6POA21 TITLE Antenna Complex; Completion of

OWE:

BRIEF ITEM DESCRIPTION: Complete (1) 747 model, Log Periodic Antenna site

8 RRSC

LOCATION: MAP SERIES: L701 GRID COORDINATES: 878145

NARRATIVE: Awaiting sufficient rock and dry weather to install concrete pad.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	15 April				
2. Compl. Date	19 Sep	UNK			
3. Percent compl.					
4. Direct MD	2450	2200	1957	0	
a. Unit					
b. Other Mil.			127	0	
c. Civ.			4	0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)				0	
8. Equip. costs (O&MN)			1350.23	0	
9. Material in place			\$3,950		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT 6DLA74001 NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DLA74001 TITLE R & R CANTONMENT, PH / BAI

OWE:

BRIEF ITEM DESCRIPTION: 30NCR directed hold on this project. Holding until  
re-evaluation of this project is completed.

LOCATION: MAP SERIES:

GRID COORDINATES:

NARRATIVE:

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date					
2. Compl. Date					
3. Percent compl.					
4. Direct MD					
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DSA81209 TITLE Phu Bai Power System

OWE: \$30,000

BRIEF ITEM DESCRIPTION: Provide a primary and secondary distribution system for  
the Phu Bai Enclave

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting arrival of material (wire, poles, and insulators)

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK	Jan 67			
2. Compl. Date					
3. Percent compl.					
4. Direct MD		2000	0	0	
a. Unit			0		
b. Other Mat.			0		
c. Civ.			0		
5. Indirect MD			0		
6. Support MD			0		
7. Support costs (proj. funds)			0		
8. Equip. costs (O&MN)			0		
9. Material in place			0		

Enclosure (5)

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DCA84,101

TITLE Water Supply, Phu Bai

OWE: \$32,900

BRIEF ITEM DESCRIPTION: Develop water supply and purification system for Phu Bai

Enclave using Song Phu River

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Ditches have been dug and pipe laid, fittings fabricated.

Complete scope yet unresolved. Rain hindering progress.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	8 July				
2. Compl. Date					
3. Percent compl.			74%	11%	
4. Direct MD					
a. Unit	UNK	1150	778	130	
b. Other Mil.				0	
c. Civ.				0	
5. Indirect MD				139	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

1  
UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DBA85102 TITLE Road Maintenance & Repair

OWE:

BRIEF ITEM DESCRIPTION: Repair & maintain secondary roads within Phu Bai Enclave

Repair & maintain Route 1 from YD876148 to YD900129

LOCATION: MAP SERIES: L701 GRID COORDINATES:

NARRATIVE: Awaiting dry weather

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	26 July				
2. Compl. Date	UNK				
3. Percent compl.			5%		
4. Direct MD					
a. Unit	500	3180	171	12	
b. Other Mil.					
c. Civ.					
5. Indirect MD			33	13	
6. Support MD					
7. Support costs (proj. funds)			41.82		
8. Equip. costs (O&MN)					
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. MCB 7-21 TITLE Emergency Repairs to Col Co Road, Hue.

OWE: \$1,000

BRIEF ITEM DESCRIPTION: Make emergency repairs to Col Co road to Hue

LOCATION: MAP SERIES: L701 GRID COORDINATES: 815300 to 826312

NARRATIVE: Rock and laterite fill hauled and dumped in holes. Need sufficient rock and dry weather to make satisfactory repairs.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		12 Dec 66			
2. Compl. Date		UNK			
3. Percent compl.			50%	50%	
4. Direct MD	150		66	66	
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD				71	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (OS/MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. MCB 7-17 TITLE VMO Parking apron, Phu Bai

OWE: \$900,000

BRIEF ITEM DESCRIPTION: Construct VMO Parking Apron

LOCATION: MAP SERIES: L701 GRID COORDINATES: 882152

NARRATIVE: Stripping in progress. Marston matting to be relocated. Need dry weather to proceed with soil cement.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK	8 DEC (MCB62)			
2. Compl. Date		10 FEB			
3. Percent compl.			6%	5%	
4. Direct MD					
a. Unit	450	3500	234	176	
b. Other. Mil.			0	0	
c. Civ.			0	0	
5. Indirect MD				188	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure (5)

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

1  
UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DBA85102 TITLE Road Maintenance & Repair

OWE:

BRIEF ITEM DESCRIPTION: Repair & maintain secondary roads within Phu Bai Enclave

Repair & maintain Route 1 from YD876148 to YD900129

LOCATION: MAP SERIES: L701 GRID COORDINATES:

NARRATIVE: Awaiting dry weather

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	26 July				
2. Compl. Date	UNK				
3. Percent compl.			5%		
4. Direct MD					
a. Unit	500	3180	171	12	
b. Other. Mil.					
c. Civ.					
5. Indirect MD			33	13	
6. Support MD					
7. Support costs (proj. funds)			41.82		
8. Equip. costs (O&MN)					
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. MCB 7-21 TITLE Emergency Repairs to Col Co Road, Hue.

OWE: \$1,000

BRIEF ITEM DESCRIPTION: Make emergency repairs to Col Co road to Hue

LOCATION: MAP SERIES: L701 GRID COORDINATES: 815300 to 826312

NARRATIVE: Rock and laterite fill hauled and dumped in holes. Need sufficient rock and dry weather to make satisfactory repairs.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date		12 Dec 66			
2. Compl. Date		UNK			
3. Percent compl.			50%	50%	
4. Direct MD	150		66	66	
a. Unit					
b. Other Mil.					
c. Civ.					
5. Indirect MD				71	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. MCB 7-17 TITLE VMO Parking apron, Phu Bai

OWE: \$900,000

BRIEF ITEM DESCRIPTION: Construct VMO Parking Apron

LOCATION: MAP SERIES: L701 GRID COORDINATES: 882152

NARRATIVE: Stripping in progress. Marston matting to be relocated. Need dry weather to proceed with soil cement.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK	8 DEC (MCB 62)			
2. Compl. Date		10 FEB			
3. Percent compl.			6%	5%	
4. Direct MD					
a. Unit	450	3500	234	176	
b. Other Mtl.			0	0	
c. Civ.			0	0	
5. Indirect MD				188	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure ( 5 )



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DJA72501 TITLE Tin Roofing For Existing  
Strongbacks, Phu Bai

OWE: \$26,000

BRIEF ITEM DESCRIPTION: Repair (95) canvas strongbacks in old FLSU area and  
convert to tin roofed structures

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting customer review of project.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	UNK				
2. Compl. Date	UNK				
3. Percent compl.			0	0	
4. Direct MD					
a. Unit	UNK		0	0	
b. Other Mil.					
c. Civ.					
5. Indirect MD					
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DJA72502

TITLE ~~roofing~~ roofing for existing  
strongbacks MAG 16, Phu Bai

OWE: \$5,000

BRIEF ITEM DESCRIPTION: Repair (20) existing canvas strongbacks in MAG 16 area  
and convert to roofed structures

LOCATION: MAP SERIES: L701 GRID COORDINATES: Phu Bai

NARRATIVE: Awaiting customer provision of non-metallic roofing materials.

Metal roofs set up radio interference.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	1 Dec				
2. Compl. Date	15 Dec	UNK			
3. Percent compl.			14%	0	
4. Direct MD					
a. Unit	200	235	33	0	
b. Other Mil.				0	
c. Civ.				0	
5. Indirect MD				0	
6. Support MD				0	
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure (5)



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6AGA72503

TITLE VMO Cantonment, Phu Bai

OWE:

BRIEF ITEM DESCRIPTION: 24 Strongbacks with metal roofs, + 25 Dong Ha 16'x48',

(3) 4 hole latrines, (1) 16'x32' shower, (1) 100 man galley

LOCATION: MAP SERIES:

GRID COORDINATES:

NARRATIVE: Wiring in progress-work remaining-3-4 HOLE latrines, 1-16'x32'

shower (awaiting rock for concrete)-weatherproof roof for galley (awaiting roofing felt-fill work- 8 - 16'x48' strongbacks)

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	21 Nov				
2. Compl. Date					
3. Percent compl.			80%	2%	
4. Direct MD					
a. Unit	850	900	726	22	
b. Other. Mil.					
c. Civ.					
5. Indirect MD			UNK	24	
6. Support MD			UNK		
7. Support costs (proj. funds)			UNK		
8. Equip. costs (O&MN)			UNK		
9. Material in place			UNK		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DRA72508A

TITLE Const. for Combined Action Co.  
Bravo Phu Loc Area

OWE: \$13,500

BRIEF ITEM DESCRIPTION: Construct (13) 16'x32' tin roof strongbks and (4) 16'x16' tin roof strongbks

LOCATION: MAP SERIES: L701

GRID COORDINATES: CACH-041023  
CAC5-087007

NARRATIVE: 3 1/2 huts completed CCAC 5. Prefabbed huts on site for

CACHQ-097008  
CAC6&7 139009  
CAC8&9 201011

CAC Hqdt's. Huts prefabbed for CAC 4.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	T.T.S PERIOD	REMARKS
1. Start Date		22 DEC			
2. Compl. Date		2 Jan (67)			
3. Percent compl.			25%	25%	
4. Direct MD					
a. Unit	260	260	56	56	
b. Other Mil.			0	0	
c. Civ.			0	0	
5. Indirect MD			60	60	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (OS/MN)					
9. Material in place			\$3150		



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB-62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. NONE TITLE Fill - in

OWE:

BRIEF ITEM DESCRIPTION: Repair bunkers on NMCB-62's Perimeter

LOCATION: MAP SERIES: L701 GRID COORDINATES: Camp Campbell

NARRATIVE: Rehabilitate Bunkers using sandbags and roofing material.

Clear & grade in front of line. (clear field of fire)

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	19 Dec				
2. Compl. Date	24 Dec				
3. Percent compl.	100%				
4. Direct MD	108		108	108	
a. Unit					
b. Other Mil.	0		10	10	
c. Civ.	0		0	0	
5. Indirect MD				115	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

Enclosure ( 5 )

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DUE15301 TITLE Hue Ramp, Hue

OWE: \$50,000

BRIEF ITEM DESCRIPTION: Stabilize approximately 24,000 sq. ft. of Hue Ramp, place 6" crushed rock or gravel with bituminous treat

LOCATION: MAP SERIES: L701 GRID COORDINATES: 772223

NARRATIVE:

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	25 July				
2. Compl. Date	15 Aug	UNK			
3. Percent compl.			35%	0	
4. Direct MD					
a. Unit	150	775	272	0	
b. Other Mil.					
c. Civ.					
5. Indirect MD			113	0	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)			527.71		
9. Material in place					



MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62 PERIOD ENDING 25 December YEAR 1966

O. I. NO. 6DUE15302 TITLE Col Co Causeway & Ramp, Hue

OWE: \$200,000

BRIEF ITEM DESCRIPTION: Complete work on causeway and ramp

LOCATION: MAP SERIES: L701 GRID COORDINATES: 827316

NARRATIVE: PSP remains to be layed on about one-half of widened causeway end

Awaiting determination of work to be done on ramp (redesign may be Necessary)

	PROGRESS DATA				REMARKS
	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	
1. Start Date	1 July	25 June			
2. Compl. Date	1 Nov	Unk			
3. Percent compl.			75%	0	
4. Direct MD					
a. Unit	2010	4700	2583	0	
b. Other. Mil.			0	0	
c. Civ.			914	0	
5. Indirect MD				0	
6. Support MD					
7. Support costs (proj. funds)					
8. Equip. costs (O&MN)					
9. Material in place					

MONTHLY OPERATIONS REPORT  
CONSTRUCTION ITEM SUMMARY

UNIT NMCB 62

PERIOD ENDING 25 December

YEAR 1966

O. I. NO. MCB 7-15

TITLE MAG-16 25 Strongbacks

OWE: \$17,500

BRIEF ITEM DESCRIPTION:

LOCATION: MAP SERIES: L701

GRID COORDINATES: Phu Bai

NARRATIVE: Project combined with VMO cantonment (24 - 16"x32" strongbacks).

Project considered complete, 25 strongbacks in place by NMCB 7.

PROGRESS DATA

	ORIG EST	CURRENT EST	TOTAL TO DATE	THIS PERIOD	REMARKS
1. Start Date	25 Nov				
2. Compl. Date	UNK				
3. Percent compl.			100%	0	
4. Direct MD			300(EST)	0	
a. Unit				0	
b. Other Mil.				0	
c. Gv.				0	
5. Indirect MD			UNK	0	
6. Support MD					
7. Support costs (proj. funds)			UNK		
8. Equip. costs (O&MN)			UNK		
9. Material in place			\$17,500(est)		



U.S. NAVAL

## MOBILE

# CONSTRUCTION

BATTALION

ON

HUE PHU BAI

1. PROGRESS AND PERFORMANCE REPORT FOR MONTH OF DEC., 1966

JOB NO	DESCRIPTION	DIRECT MANDAYS		
		CURRENT ESTIMATE	ACTUAL CURRENT MONTH	ACTUAL TO DATE
6DFI43201	FLSU REFRIGERATION	1300	78	1367
6DSA444201	FLSU COVERED STORAGE	1098	0	1035
6DSA21403	FLSU MAINT. SHOP	1600	0	1233
6DSA44204	FLSU CANTONMENT	2850	0	2821
6DSA61008	FLSU ADMIN. QUON.	450	135	551
6DSA61010	FLSU MAINT. OFF. - QUON	200	20	174
6DSA61011	FLSU SUPPLY OFF.-QUON.	360	42	315
6DSA61012	FLSU COMM. QUON.	160	40	190
6DSA13113	FLSU COMM. QUON. A/C	100	13	96
6DSA45114	FLSU OPEN STORAGE	550	0	372
6DSA85115	FLSU ROAD	900	0	12
6DSA87116	FLSU DRAINAGE PHU BAI	1050	0	450
6DSA45417	FLSU OPT. SHOP	100	0	0
6DSA55018	FLSU DISPENSARY	200	0	0
6DSG21520A	FLSU WEAP.-COMM. MAINT.	375	0	0
6DEA21001A	3rd MAR.-EREC. RF BLDG.	1280	0	0
6DDA21002A	3rd MAR. SHOP RF BLDG.	1280	0	0
6DDA44201	3rd MAR. DIV. RF BLDG.	1600	0	0
6DRA72306A	3rd MAR. DIV. MISC. CONST.	575	32	32
6DRA72503	3rd MAR. DIV. BUNKER	40	23	23
6DQA72564	3rd MAR. DIV. 4th INCRE.	3665	102	3266
6DDA72566	3rd MAR. DIV. 5th INCRE.	3725	301	301

[illegible]



**INSTRUCTION BATTALION 62**

PHU BAI

REPORT FOR MONTH OF DEC., 1966

# MONTHLY SCHEDULED AND ACTUAL PRODUCTION

[illegible]



JOB NO

DESCRIPTION

DIRECT MANDAYS

CURRENT  
ESTIMATEACTUAL  
CURRENT  
MONTHACTUAL  
TO  
DATE

NONE	3rd MAR. DIV. INSTALL GEN	70	12	12
6DNA74001A	DENTAL CLINIC MISC. BLDG.	750	0	0
MCB-7-04	POST OFF. PX. PHU BAI	350	0	208
FS17-01	HUE INTERR. CENTER	3150	0	150
MCB62-01	CB CANTONMENT	3800	515	515
6DSA45106	CB QUARRY	19500	141	141
6POA21	LOG PERIODIC - 8th RRU	2200	0	2086
6DLA74001	R&R CANTONMENT P.B.	360	0	0
6DSA81209	POWER DIST. PHU BAI	2000	0	0
6DCA84101	WATER SUPPLY PHU BAI	UNK	130	778
6DBA85102	ROAD MAINT. - PHU BAI	3160	12	189
6DUE15301	HUE RAMP	775	0	272
6DUE15302	COLCO CAUSEWAY	4700	0	3497
MCB7-21	EMERG. REPAIRS COLCO	150	66	66
MCB7-17	V M O PARKING	3500	176	234
6DJA72501	OLD FLSU AR. - 95 CONV.	650	0	0
6DJA72502	MAG 16-163, 20 CONV.	235	0	33
6AGA72503	V M O CANTONMENT	850	22	726
6DRA72508A	CONST CAC "B" PHU LOC	260	56	56
6DSA55019	A-MED 2 <sup>nd</sup> ADDITION	375	230	341
7DVD13100	DIAL CENTRAL OFF.	500	0	0
6LZZ 00003	RE-DECK 3BRIDGES	200	0	0
NONE	FILL-IN	108	108	108
	TOTAL	71101	2254	21650

ACTUAL TIME

ESTIMATED TIME

DIRECT MANDAYS SCHEDULED

DIRECT MANDAYS UTILIZED



PROGRESS PHOTOGRAPHS

CAPTION PAGE FOR 8" X 10" BLACK AND WHITE PHOTOGRAPHS

1. Charlie Company personnel erect three strongback huts for combined Action Company Bravo at PHU LOC.
2. FLSU-2 area. Planned roadwork will somewhat improve conditions. Rain plays havoc with Laterite Base.
3. PREFABRICATED HUTS being offloaded at HQDTS Combined Action Company Bravo, PHU LOC area. Hut will replace present tent.
4. "RELIEF CAN BE FOUND IN MANY WAYS" - A full drum, an ammo box, and a board; put them together and you have a BU MED approved, improvised comfort station.
5. A SEABEE teaches Vietnamese children at the THIAN PHU Orphanage the custom of shaking hands. Personnel from MCB-62 visited the Orphanage Christmas Day to give a party for the youngsters.



PROGRESS PHOTOGRAPHS

CAPTIO N PAGE FOR 8" X 10" BLACK AND WHITE PHOTOGRAPHS

1. Charlie Company personnel erect three strongback huts for combined Action Company Bravo at PHU LOC.
2. FLSU-2 area. Planned roadwork will somewhat improve conditions. Rain plays havoc with Laterite Base.
3. PREFABRICATED HUTS being offloaded at HQDTS Combined Action Company Bravo, PHU LOC area. Hut will replace present tent.
4. "RELIEF CAN BE FOUND IN MANY WAYS" - A full drum, an ammo box, and a board; put them together and you have a BU MED approved, improvised comfort station.
5. A SEABEE teaches Vietnamese children at the THAN PHU Orphanage the custom of shaking hands. Personnel from MCB-62 visited the Orphanage Christmas Day to give a party for the youngsters.