

U. S. NAVAL MOBILE CONSTRUCTION BATTALION SIXTY-TWO
Care of Fleet Post Office
New York 09501

MCB-62:CPO:mdb

5213

Ser:

MAY 31967

From: Commanding Officer, U. S. Naval Mobile Construction Battalion
SIXTY-TWO, FPO New York 09501
To: Commander, Naval Construction Battalions, U. S. Pacific Fleet,
FPO San Francisco 96610
Subj: Operations Report for Period Ending 25 April 1967; submission of
Ref: (a) COMCBPAC INST 5213.1C
(b) COMCBPAC OPORD 24-66

Encl: (1) Administrative Summary
(2) Equipment Status Report
(3) Training Report
(4) Labor Distribution Report
(5) Construction Item Summary
(6) Progress and Performance Chart
(7) Fiscal Summary
(8) Progress Photographs (Black and White)

1. In accordance with reference (a), MCB SIXTY-TWO's Operations Report for the period 26 March to 25 April 1967 is forwarded herewith.

2. Employment Status. In accordance with reference (b), U. S. Naval Mobile Construction Battalion SIXTY-TWO is deployed to Hue/Phu Bai. The primary mission of the Battalion is construction in support of the 30th Naval Construction Regiment. There are no units detached.

3. Unit Movements. None

4. Significant Events.

a. During the reporting period, NMCB SIXTY-TWO was visited by the following persons

28 March: RADM W.M. HEAMAN, CEC, USN, COMCBPAC
RADM P.E. SEUFER, CEC, USN, COM3NCB
BRIG. GEN. BOWLES, USA
CAPT. C.J. BAKER, CEC, USN, CSO, 3NCB
CDR. R.F. JORTBERG, CEC, USN, CSO, 3ONCR

6 April: CAPT. A.R. MARSCHALL, CEC, USN, COMMODORE, 3ONCR
LT.GEN. WILSON, USA, (RET)
MAJ.GEN. MINTON, USAF, (RET)
COMMODORE B. HUNTER, USN, (RET)
LT.COL. HORN, USA, MACDC
LT.COL. CLARK, USA, MACDC


- 10 April: LCDR. Q.E. LEWIS, CEC, USN, 30 NCR
- 11 April: CAPT. A.R. MARSCHALL, CEC, USN, COM3ONCR
 CDR. R.F. JORTBERG, CEC, USN, COS3ONCR
 LCDR. R. JONES, SC, USN, S-4, 3ONCR
 SMC CHANDLER, USN, SERVPAC CAREER APPRAISAL TEAM
 SMC WILLIAMS, USN, SERVPAC CAREER APPRAISAL TEAM
- 13 April: MCB-121 Recon Party consisting of:
 CDR. B.F. STULTZ, CEC, USN, C.O. MCB 121
 LCDR. T.W. HARWELL, CEC, USN
 LT. JULIAN, SC, USN
 LTJG. R.E. ORTENSTONE, CEC, USN
- 16 April: CDR. R.L. FOLEY, CEC, USN, C.O. MCB-3
 LT. R.E. BUNTLEY, CEC, USN, MCB-3
 LTJG. M.F. METCALF, CEC, USN, MCB-3
- 18 April: CAPT. A.R. MARSCHALL, CEC, USN, COM3ONCR
- 22 April: CAPT. G.A. BUSBEE, CEC, USN, COMCEBLANT
- 24 April: CAPT. JOHN D. BURKY, C.O., CBC, DAVISVILLE
 LTJG. M.A. RAFFERTY, CEC, USNR
- 25 April: CAPT. A.R. MARSCHALL, CEC, USN, COM3ONCR
 CDR. G.W. MARSH, CEC, USN, C.O. MCB-133
 LCDR. J.W. KEY, CEC, USN, COMNAVFORV
 LT. S.R. STOKES, CEC, USN, COMNAVFORV
 LCDR. R.P. WILKING, CEC, USN, MACDC
 LCDR. R.M. ENGLE, CEC, USN, 3NCB
 COL. YOUNG, USAF, OSD, I & L
 LT. BENNETT, USNR, PAO, 3NCB
 R.W. HANSEN, 31NCR
 S. JOHNSON, 31NCR

LATE ENTRY: MCB-62 was visited during the month of March by:
 CDR. W. DEGROOT, C.O. MCB-58
 and inadvertantly omitted from the summarized list
 of March visitors.

5. Major Problems. Acquiring a sufficient quantity of dynamite to
 keep blasting operations going is becoming a recurring problem.

6. Significant Events Planned.

a. CAPT. R.H. MILLER, CEC, USN, and MAJ. TYSON, USMC are
 expected to visit NMCB SIXTY-TWO during the month of May.


W.J. RICHESON

Copy to: (With enclosures except as indicated)

NAVFACENGCOMD (CODE 50) (2)

CINCPACFLT (1)

COMSERVPAC (1)

COMSERVLANT (1)

COMCBLANT (2)

COM3NCB (1)

20 NCR (2)

30NCR (1)

→ CO, CBCEN, PORHUE (2)

CO NAVSCOLCONST (1)

CO NAVSCOL CEC OFF (1)

CO NCEL (1)

Dir of NAVAL HISTORY (1)

CG, FMFPAC (1)

CG, III MAF (2)

ALL NMCB's (1 each) (less encl 8)

CO NMCB One Hundred Twenty One (1)

CG, 3RD MARDIV (1)

Copy to: (With enclosures except as indicated)

NAVFACENGCOMD (CODE 50) (2)

CINCPACFLT (1)

COMSERVPAC (1)

COMSERVLANT (1)

COMCBLANT (2)

COM3NCB (1)

20 NCR (2)

30NCR (1)

CO, CBCEN, PORHUE (2)

CO NAVSCOLCONST (1)

CO NAVSCOL CEC OFF (1)

CO NCEL (1)

Dir of NAVAL HISTORY (1)

CG, FMFPAC (1)

CG, III MAF (2)

ALL NMCB's (1 each) (less encl 8)

CO NMCB One Hundred Twenty One (1)

CG, 3RD MARDIV (1)

ADMINISTRATIVE SUMMARY

UNIT NMCB SIXTY-TWO

ADMINISTRATIVE SUMMARY FOR 26 March to 25 April 1967.

1. Personnel summary as of 25 April 1967.

	ON BOARD AT DEPLOY- MENT SITE	ATTACHED BUT NOT AT DEPLOY- MENT SITE	TOTAL PERSONNEL ASSIGNED	CHANGES DURING PERIOD	
				RECEIPTS	TRANSFERS
E-9	1	1	2	0	0
E-8	5	0	5	0	0
E-7	32	5	37	0	0
E-6	67	5	72	0	0
E-5	131	18	149	0	0
E-4	283	2	285	0	5
Nonrated	263	0	263	0	2
Totals	782	31	813	0	*7
Officers	24	0	24	*1	0

Breakdown of personnel attached but not at deployment site.

	DETACHMENT/ DETAIL	SEABEE TEAMS	REAR ECHELON	ADV/DEL PARTY	SCHOOLS	HOSP	BRIG	LEAVE
Officer	0	0	0	0	0	0	0	0
Enlisted	0	0	30	0	0	0	0	0

2. Reenlistments.

- Separations eligible for reenlistment 4. Career 0 Non-career 4
- Reenlistments 4. Career 2 Non-career 2.
- Not recommended for reenlistment 1. Career 1. Non-career 0
- Personnel receiving separation interviews 2
progress interviews 103.

ENCLOSURE (1)

3. Safety

a. Monthly accident summary.

	<u>ON DUTY</u>	<u>OFF DUTY</u>	<u>MANDAYS LOST</u>	<u>\$ DAMAGES</u>
FIRST AID	13	4	N/A	N/A
LOST TIME	3	0	15	N/A
VEHICLE	6	0	N/A	\$152.34

b. Total number of assigned automotive vehicles 155.
Miles Driven 78,150.

c. Stand-up safety meetings 50.

4. Discipline.

Number of cases heard at Captains Mast 10; awarded NJP 8;
Awarded Court-Martial 2.

5. Morale.

a. Overall morale remains excellent. There has been marked increased participation in athletics during this period as the weather has improved and with the start of intra-battalion basketball and volleyball leagues. Special Services sponsored one show, "VIDA and THE BROWNS," on 23 April.

b. Berthing provided by NMCB-62; condition good. Additional bunks and mattresses were received on the last day of the reporting period and will be immediately distributed. This will measurably improve the berthing facilities.

c. Messing provided by NMCB-62; condition remains overall outstanding.

6. Medical/Dental.

a. Total patients treated at sick call 598.

b. Number Hospitalized 8.

c. On sick list at end of period 2.

d. Dental Patients treated 341.

e. Total dental procedures 1090.

f. Number of personnel in each dental classification:

Class 1 - 287

Class 2 - 379

Class 3 - 115

Class 4 - 23

Class 5 - 2

g. Number of preventive dentistry procedures accomplished 317.

h. Number of new VD cases 7. Total number 31.

i. Number of prescriptions filled 61.

7. Chaplin Activities.

	CATHOLIC	PROTESTANT
a. Number of services	5	14 *
b. Average attendance	37	37 *

* Includes : services in the field at the quarry site.

c. Religious Training Classes 8.

d. Navy Relief & Red Cross 10.

8. Public Relations.

A. FHTNC releases 0.

b. Other Media releases 2 to 30 outlets.

c. Newspaper issues published 1.

d. Familygrams 0.

9. Awards & Promotions.

a. Promoted to E-7 3

g. Promoted to O-2 1

b. Promoted to E-6 7

c. Promoted to E-5 30

d. Promoted to E-4 55

e. Promoted to E-3 9

f. Medal Awards NONE

10. Civic Action.

a. A total of 1,058 persons received medical care at daily village sick call. There were 1,839 medical treatments and 170 dental procedures rendered.

b. During this period a total of 7,000 piasters (Scholarship Fund) were given to the four and three students at Phu Bai III and Thuy Chau, respectively. Scrapwood and hydrated cement were picked up by the Than Phu Catholic Orphanage (30 sacks), Hue Technical School (7 Pallets), Phu Bai Refugee Village (200 sacks), the Bai Hue Day Orphanage (2 truckloads and 12 pallets), the Hue Kim Long Orphanage (20 pallets), Hue Phu Xuan Orphanage (3 truckloads and 10 pallets) and the Redemption Fathers (Hue) (10 pallets). Three hundred pounds of rice and forty pounds of various foods were given to the Than Phu Orphanage. The Hue Technical School was also given fuel drums (3), used oil filters (125), regulators (15), generators (5), used fuel injectors (25), copper tubing (20' of 3' strands, 10' of 1/2" strands) and used power hacksaw blades (7). The Phu Bai Refugee Village also received rebar (20 - 8 x 3/8). Four more truckloads of sand were delivered by Alfa Company to the village market place.

c. English language instruction was held by the chaplain at Than Phu Orphanage (7 hrs. - 3 adults)

d. The chaplain met with the Buddhist priest of the village and discussed the possibility of future aid. With the help of an interpreter several meetings were held with the village chief and elders to discuss future projects.

EQUIPMENT STATUS

UNIT MCB-62
REPORT FOR 26 March - 25 April 1967

TYPE OF EQUIPMENT	NUMBER ASSIGNED	NUMBER BORROWED OR RENTED	TOTAL ON HAND	DURING REPORTING PERIOD		TOTAL NUMBER DEADLINED END OF PERIOD
				ADDED TO D/L	OFF D/L	
AUTOMOTIVE	P 25 A	137	137	1	2	13
	AUGMENT	11	11	---	---	0
CONSTRUCTION	P 25 A	102	102	4	4	13
	AUGMENT	62	62	4	5	8
MATERIAL HANDLING	SUPP FUNC COMP	13	13	0	2	2
	P 25 A	6	6	0	0	0
	AUGMENT	1	1	0	0	0

TRAINING REPORT

UNIT: NMCB SIXTY-TWO

REPORT FOR 26 March - 25 April 1967

1. Training Conducted:

<u>Training Activity</u>	<u>Course or Lesson Subject</u>	<u>Duration</u>	<u>Number Attended</u>
Dispensary Dept.	General Dispensary Material	3 Hr.	3
Training Dept.	M-14 Range (firing)	3 Hr.	32
Training Dept.	M-60 Range (firing)	3 Hr.	18
Training Dept.	M-79 Range (firing)	3 Hr.	20
Training Dept.	3.5 Range (firing)	3 Hr.	20
Training Dept.	.45 Cal. Range (firing)	3 Hr.	18
Bravo Co.	Mission of MCB-62	10 Min.	77
Bravo Co.	Duties of the Rifle Squad	10 Min.	77
Bravo Co.	M-14 Rifle	10 Min.	77
Bravo Co.	Fire Commands	10 Min.	77
Bravo Co.	.45 Ca. Pistol	10 Min.	77
Bravo Co.	M-79 Rocket Launcher	10 Min.	77
Supply Dept.	Shipment of Personal Effects	1 Hr.	10
Supply Dept.	Greens Issue Procedures	1 Hr.	10
Supply Dept.	Material Procurement	1 Hr.	10
Supply Dept.	Material Expenditure	1 Hr.	10
Disbursing Dept.	Negotiable Instructions	1 Hr.	4
Disbursing Dept.	Disbursing Forms and Use of	1 Hr.	4
Disbursing Dept.	Review Discharges	1 Hr.	4
Disbursing Dept.	Financial Returns (Part I)	1 Hr.	4
Supply Dept.	The Functions of the M-14 Rifle	1 Hr.	4
Supply Dept.	The Func. of the M-60 Machine Gun	1 Hr.	4
Supply Dept.	Retail Func. of the Navy Exchange	1 Hr.	4
Supply Dept.	Operations of the Navy Exchange	1 Hr.	4
Galley Dept.	Beverage Control in the Gen. Mess	1 Hr.	12
Galley Dept.	6-Way Beef (Procedures for)	1 Hr.	12
Galley Dept.	General Baking Principles	1 Hr.	12
Galley Dept.	Gen. Review of Landing Party Manual	1 Hr.	12
Supply Dept.	Sanitation Food Borne Illness	1 Hr.	5
Supply Dept.	Insect and Rodent Control	1 Hr.	5
Supply Dept.	Hand Dishwashing Procedures	1 Hr.	5
Supply Dept.	Biological Warfare Defense	1 Hr.	5

ENCLOSURE (3)

2. Correspondence Course and Extension Courses:

	<u>Enrolled</u>	<u>Completed</u>
a. Officer Courses	<u>4</u>	<u>0</u>
b. Enlisted Courses	<u>54</u>	<u>34</u>
c. USAFI	<u>11</u>	<u>0</u>
d. Other	<u>0</u>	<u>0</u>

3. Examinations Administered:

a. USAFI/GED	<u>8</u>
b. Advancement in rate	<u>14</u>

LABOR DISTRIBUTION REPORT

UNIT NMCB 62

PERIOD ENDING 26 APR 1967

WORK DAYS THIS PERIOD-- ²⁸ -- NMCB AVG ON BOARD PERSONNEL AT EMPLOYMENT SITE 782	MANDAYS			PERCENT TOTAL UNIT LABOR AVAILABLE
	UNIT	OTHER	TOTAL	
DIRECT LABOR				
TOTAL CI DIRECT LABOR				
TOTAL FILL-IN DIRECT				
TOTAL DIRECT LABOR	11295		11295	46.2
INDIRECT LABOR				
X01 CONST EQUIP MAINT REPAIR AND RECORDS	2624		2624	
X02 OPERATIONS AND ENGINEERING	757		757	
X03 PROJECT SUPERVISION	850		850	
X04 PROJECT EXPEDITING (SHOP PLANNER)	57		57	
X05 LOCATION MOVING	48		48	
X06 PROJECT MATERIAL SUPPORT	471		471	
X07 TOOL AND SPARE PARTS ISSUE	317		317	
X08 OTHER	133		133	
TOTAL INDIRECT LABOR	5257		5257	21.5
MILITARY OPERATIONS AND READINESS				
M01 MILITARY OPERATIONS	1807		1807	
M02 MILITARY SECURITY				
M03 EMBARKATION				
M04 UNIT MOVEMENT				
M05 MOBILITY PREPARATION	205		205	
M06 CONTINGENCY MATERIAL READINESS				
M07 MILITARY ADMINISTRATIVE FUNCTIONS	56		56	
M08 MOBILITY & DEFENSE EXERCISES				
M09 OTHER				
TOTAL MILITARY OPS AND READ	2068		2068	8.5

Enclosure (4)

	MANDAYS			PERCENT TOTAL UNIT LABOR AVAILABLE
	UNIT	OTHER	TOTAL	
DISASTER RECOVERY OPERATIONS				
DO1 DISASTER RECOVERY OPS.				
DO2 DISASTER RECOVERY EXERCISES				
TOTAL DISASTER RECOVERY OPS.				
TRAINING				
TO1 TECHNICAL TRAINING	105		105	
TO2 MILITARY TRAINING	93		93	
TO3 DISASTER RECOVERY TRAINING				
TO4 LEADERSHIP TRAINING				
TO5 SAFETY TRAINING	13		13	
TO6 TRAINING ADMIN.	66		66	
TOTAL TRAINING LABOR	277		277	1.1%
TOTAL PRODUCTIVE LABOR	18897		18897	77.32%
OVERHEAD LABOR				
YO1 ADMIN. & PERSONNEL	782		782	
YO2 MEDICAL AND DENTAL DEPTS	294		294	
YO3 SHIPS SERVICE & SPECIAL SERVICES	173		173	
YO4 SUPPLY & DISBURSING	440		440	
YO5 COMMISSARY	1497		1497	
YO6 CAMP UPKEEP & REPAIR	773		773	
YO7 SECURITY	451		451	
YO8 LEAVE & LIBERTY	718		718	
YO9 SICKCALL, DENTAL & HOSPITALIZATION	183		183	
Y10 PERSONAL AFFAIRS	94		94	
Y11 LOST TIME	83		83	
Y12 TAD NOT FOR UNIT	28		28	
Y13 OTHER	26		26	
TOTAL OVERHEAD LABOR	5542		5542	22.7%
TOTAL LABOR AVAILABLE	24439		24439	100%

INDEX OF CONSTRUCTION SUMMARIES

<u>Page</u>	<u>Project No.</u>	<u>Description</u>
1	6DFI43201	FLSG-A REFRIGERATION
2	6DSA44201	FLSG-A COVERED STORAGE
3	6DSA21403	FLSG-A MAINTENANCE SHOPS
4	6DSA44204	FLSG-A CANTONMENT
5	6DSA45114	FLSG-A OPEN STORAGE
6	6DSA85115	FLSG-A ROADS
7	6DSA87116	FLSG-A DRAINAGE
8	6DSA45417	FLSG-A OPTICAL SHOP
9	6DSA55018	FLSG-A DISPENSARY
10	6DSA74204A	FLSG-A COMMUNITY FACILITIES
11	6DSA87227A	FLSG-A COMM CTR FENCE
12	6DSA87222A	FLSG-A FENCING
13	6DMA73001A	FLSG-A BAKERY
14	6DPA73001A	FLSG-A FIRE STATION
15	6DSG21520A	FLSG-A WEAP/COMM MAINT.
16	MCB 62-186E	FLSG-A CHAPEL
17	6DFI43202	FLSG-A REFRIG SHED
18	6DJA72501	OLD FLSU 95 S/B CONVERSIONS
19	6DEA21001A	3RD MARDIV, 1RF BLDGS (SHOPS)
20	6DDA21002A	3RD MARDIV 4RF BLDGS
21	6DDA44201	3RD MA RDIV 5RF BLDGS
22	6AFA44204A	3RD MARDIV 18 RF BLDGS
23	6DNA74001A	3RD MARDIV DENTAL CLINIC
24	6DRA72306A	3RD MARDIV MISC. CONSTRUCTION
25	6DQA72564	3RD MARDIV 4TH INCR CANTONMENT
26	6DQA72566	3RD MARDIV 5TH INCR CANTONMENT
27	6ANA72528A	
	6APA72558A	3RD MARDIV 6TH INCR CANTONMENT
	MCB 62-108E	
28	6DQA72573A	3RD MARDIV GENERATOR SHED
29	6AYA84009A	WELLS, 3RD MARDIV
30	6DLA74001	R & R CANTONMENT, PHU BAI
31	6DBA85104A	3RD MARDIV 7 CONCRETE SLABS
32	6DEA61002A	3RD MARDIV DISPENSARY
33	MCB 62-149E	FINAL GRADING FOR 1st, 2nd, 3rd, & 4th MARINE CANTONMENTS
34	MCB 62-187E	3RD MARDIV GARBAGE HOUSE, 3RD INCR.
35	6DBA85103A	13' x 36' CONCRETE SLAB 3RD MARDIV
36	6ADA21411A	3RD MARDIV 4RF BLDGS (SHOPS)
37	6DJA72502	MAG 16 20 S/B CONVERSIONS
38	MCB 62-125C	REFUELING PAD
39	MCB 62-154E	25 STRONGBACKS FOR MAG 16
40	6LZZ00035C	VMO PARKING
41	6CEA21912A	1st MAW 1RF BLDG
42	MCB 62-248E	ACCESS ROADS & FUEL MERMS, 1ST MAW
43	7XXX04703A	MAG 16 24 S/B
44	MCB 62-221E	MAG 16 3 SATS HANGARS
45	7XXX0004E	WELL MAG 16
46	6DXX11301A	VMO PARKING APRON, VMO T-17 MAT EXTENSION
	6LZZ000-25	

PAGE

48	FSI 30CP-A	POWER POLE CASTING YARD
49	FSI 80-A	811th ORDNANCE TRACK REPAIR TEAM
50	FSI 92A	FSI GRAVES REGISTRATION PLT.
51	FSI 102A	DIV. Q.M. REPAIR DETACHMENT, HUE
52	FSI 132005A	227th REG FORCE RIFLE CO.
53	FSI 132007A	239th REG FORCE RIFLE CO.
54	FSI 132008A	247th REG FORCE RIFLE CO.
55	6DBA85102	ROAD MAINT. , PHU BAI
56	6DUE15305A	HUE RAMP
57	MCB 7-21	EMERGENCY REPAIRS, COLCO ROAD
58	MCB 62-01	SEABEE CANTONMENT
59	6DSA45106	SEABEE QUARRY
60	6DDA21004A	SEABEE BATCH PLANT
61	6DTA72501A	131 AV CANTONMENT, PHB
62	6DTB11302A	131 AVIATION PARKING APRON, PHB
63	6DSA81209	POWER DISTRIBUTION SYSTEM, PHB
64	6DCA84101	WATER SUPPLY, PHU BAI
65	6DSA55109	A-MED 2nd ADDITION
66	7DVD13100	DIAL CENTRAL OFFICE
67	6POA21	LOG PERIODIC ANTENNA-8th RRU
68	MCB 7-01	DONG DA SOG
69	MCB 62-185E	HUE RAMP(1) STRONGBACK
70	MCB 62-190E	PAGE COMM. CONCRETE SLAB
71	MCB 62-199E	MESS HALL 44th ARTILLERY
72	MCB 62-155E	ACCESS TAXIWAY TO 360 RECON SQD

FISCAL SUMMARY OF CONSTRUCTION OPERATIONS

UNIT NMCB SIXTY-TWO

PERIOD ENDING 25 April '67

	DURING REPORTING PERIOD	DEPLOYMENT TO DATE
PROJECT SUPPORT COSTS (BP 40 MILCON)	\$28.10	\$2,630.19
PROJECT EQUIPMENT SUPPORT COSTS (BP 68 AUTOMOTIVE)	\$32,675.18	\$177,636.73
PROJECT MATERIAL IN PLACE	\$193,424.85	\$571,609.80

FISCAL SUMMARY OF CONSTRUCTION OPERATIONS

UNIT NMCB SIXTY-TWO

PERIOD ENDING 25 April '67

	DURING REPORTING PERIOD	DEPLOYMENT TO DATE
PROJECT SUPPORT COSTS (BP 40 MILCON)	\$28.10	\$2,630.19
PROJECT EQUIPMENT SUPPORT COSTS (BP 68 AUTOMOTIVE)	\$32,675.18	\$177,636.73
PROJECT MATERIAL IN PLACE	\$193,424.85	\$571,609.80

Enclosure (7)

PROGRESS PHOTOGRAPHS

CAPTION PAGE FOR 8" x 10" BLACK AND WHITE PHOTOGRAPHS

1. Bravo Company laying 8 inch waterline in FLSG-A area. Proj. no. 6DCA81101
2. (Top) 3RD Motor Transport Battalion Galley. (Bottom) 3RD Medical Battalion Galley. Proj. no. MCB 62-106E
3. (Top) Placing concrete flooring for Hue Interrogation Center. (Bottom) Forming columns for Hue Interrogation Center. Proj. no. FSI-01
4. Concrete placement at Dial Central. Proj. no. 7DVD13100
5. Ground conditions finally dry enough to use MRS 200 in placing 12,000 cubic yards of fill for Butler Pads number 26 and 27. Proj. no. 6AFA44204A
6. Finishing up the electrical for the 3rd MARDIV PX. Proj. no. 6DDA21002A
7. Interior work on 3rd MARDIV Disbursing Office. Proj. no. 6DEA21001A
8. Prefabricating concrete fence posts for Hue Ramp. Proj. no. 6DUE15305A
9. Placing 6 inch laterite base for T-17 membrane extension to the VMO Parking Apron. Proj. no. 6LZZ00025B
10. (Top) Construction of 24 strongbacks for MAG 16 on north side of VMO Parking Apron. Proj. no. 7XXX04703E (Bottom) Erection of SATS hangar for MAG 16 at VMO Parking Apron. Proj. no. MCB 62-221E
11. Hue Ramp after rock lift and asphalt surface treatment. Proj. no. 6DUE15305A
12. MCB 62 welder lends a helping hand to some LCU drivers who had a hole in their hull.
13. The Commanding Officer of MCB-62, CDR. W.J. RICHESON welcomes COMMODORE PUSBEE, COMCELANT, to Camp Campbell.

Enclosure (8)